

CHAMP FEMA Grant Portfolio — Cross-Year Project Tracking

FFY2020–FFY2025

Generated from analysis of all funded MAS portfolios FFY2020–FFY2024 plus the draft (unfunded) FFY2025 portfolio. Status reflects the last funded phase; active FFY2024 projects are ongoing.

Portfolio Summary Table

County / Watershed	First Funded	Last Funded	Phases Complete	Effective FIRM?	FFY2026 Priority
Clay County	FFY2017 (ext.)	FFY2020	QR3–Final Mapping	✓ Yes	Complete
Effingham County	FFY2017 (ext.)	FFY2020	QR3–Final Mapping	✓ Yes	Complete
Stark County	FFY2019	FFY2021	Preliminary → Effective	✓ Yes	Complete
Bond County	FFY2019/21	FFY2022	QR2 → Effective	✓ Yes	Complete
Richland County	Prior years	FFY2022	QR2 → Effective	✓ Yes	Complete
Cook & Kane (Poplar/Spring PMR)	FFY2019	FFY2022	Post-Prelim → Effective	✓ Yes	Complete
Peoria County	FFY2011	FFY2024	Post-Preliminary (terminal)	🔄 Approaching	Low — FRP Supplement only
McHenry County (Nippersink PMR)	FFY2015	FFY2024	Post-Preliminary (terminal)	🔄 Approaching	Low — FRP Supplement only
McDonough County	FFY2019	FFY2024	Post-Preliminary (terminal)	🔄 Approaching	Low — FRP Supplement only
Edwards County	FFY2017/18	FFY2023	Post-Open House (stalled)	✗ Blocked	TIER 1 — HIGH
Wabash County	FFY2018	FFY2023	Post-Open House (stalled)	✗ Blocked	TIER 1 — HIGH
Macoupin County	FFY2019	FFY2024	QR3 complete (undistributed)	✗ Blocked	TIER 1 — HIGH
Johnson County	FFY2020	FFY2024	Post-Open House (active)	✗ Pending	TIER 1 — HIGH
Bureau County	FFY2020	FFY2024		✗ Pending	TIER 1 — HIGH

County / Watershed	First Funded	Last Funded	Phases Complete	Effective FIRM?	FFY2026 Priority
			Post-Open House (active)		
Montgomery County	FFY2021	FFY2025 (draft)	KDP-2 data dev complete	✗ No	High — TIER 2
Wayne County	FFY2017/20	FFY2025 (draft)	KDP-2 data dev complete	✗ No	High — TIER 2
Kishwaukee HUC8	FFY2017	FFY2025 (draft)	Phase 5 DD active (FFY2024)	✗ No	HIGH — TIER 2 keystone
Boone County	FFY2023/25	FFY2025 (draft)	Phase 4 DD feeds this	✗ No	High — TIER 2
Rock Island County	FFY2017	FFY2021	QR1 FIRM Database	✗ Stalled	Medium — TIER 3
Henry County	FFY2017	FFY2023	QR1 + add'l Green River DD	✗ No	Medium — TIER 3
Whiteside County	FFY2017	FFY2023	QR1 + Green River Trib DD	✗ No	Medium — TIER 3
Massac County	FFY2020	FFY2020	KDP-2 data dev	✗ No	Medium — TIER 3
Pope County	FFY2020	FFY2020	KDP-2 data dev	✗ No	Medium — TIER 3
Hamilton County	FFY2021	FFY2021	KDP-2 data dev	✗ No	Medium — TIER 3
White County	FFY2022	FFY2022	KDP-2 data dev	✗ No	Medium — TIER 3
Alexander / Pulaski Counties	FFY2018	FFY2023	KDP-2 data dev (active)	✗ No	Medium — TIER 3
Turtle Creek (IL/WI bi-state)	FFY2015	FFY2020	FRR completed	✗ Stalled	Medium — needs Preliminary MAS
Embarras River (mainstem)	FFY2022	FFY2024	Hydraulics active	✗ No	Low-Med — pipeline
Kaskaskia Watershed	FFY2022	FFY2023	Survey + 2D scoping	✗ No	Low-Med — H&H needed
Mid/Lower Wabash (mainstem)	FFY2018	FFY2023	Outreach / coordination	N/A	Low — feeds county MASs
Saline HUC8 / Gallatin County	—	FFY2025 (draft)	Not started	✗ No	Low — new start

Detailed Project Histories

Clay County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS17-03	Data development + early QR steps (Zone A/AE)	QR2	Complete
FFY2020	ISWS_20-02	QR3/KDP-3, Preliminary distribution, Due Process, Final Mapping	Effective FIRM	✓ Complete

Current Status: Effective FIRM issued. No further project activity needed.

To reach effective FIRM: Already achieved.

FFY2026 Priority: Complete — no action needed.

Effingham County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS17-03	Data development + early QR steps	QR2	Complete
FFY2020	ISWS_20-03	QR3/KDP-3, Preliminary distribution, Due Process, Final Mapping	Effective FIRM	✓ Complete

Current Status: Effective FIRM issued.

To reach effective FIRM: Already achieved.

FFY2026 Priority: Complete — no action needed.

Stark County — Countywide Digital FIRM (Paper Inventory Reduction)

Year	MAS ID	Activity	Phase Reached	Status
FFY2019	ISWS_19-03	Data development through QR2	QR2	Complete
FFY2021	ISWS_21-05	Preliminary through Effective (final phase)	Effective FIRM	✓ Complete

Current Status: Effective FIRM issued. Project complete.

FFY2026 Priority: Complete — no action needed.

Bond County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2019	ISWS_19-07	Data development + Paper Inventory Reduction	Pre-Preliminary	Complete
FFY2021	ISWS_21-10	Supplemental data dev (Keyesport Levee/Carlyle Lake backwater)	KDP-2 supplemented	Complete
FFY2022	ISWS_22-02	QR2 through Effective FIRM (final phase)	Effective FIRM	

Year	MAS ID	Activity	Phase Reached	Status
				 Complete

Current Status: Effective FIRM issued.

FFY2026 Priority: Complete — no action needed.

Richland County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
Prior years	Prior MASs	Data development	Pre-QR2	Complete
FFY2022	ISWS_22-03	QR2 through Effective FIRM (final phase)	Effective FIRM	 Complete

Current Status: Effective FIRM issued.

FFY2026 Priority: Complete — no action needed.

Cook & Kane Counties — Poplar Creek / Spring Creek PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2019	ISWS_19-10	Data development through QR2 (Spring/Poplar Creek watersheds)	QR2	Complete
FFY2020	ISWS_20-04	QR3/KDP-3, Preliminary distribution, Due Process, Final Mapping (Cook)	Near-final	Complete
FFY2022	ISWS_22-04	Additional funds — Cook County due process & final map production	Effective FIRM	 Complete
FFY2022	ISWS_22-05	Additional funds — Kane County due process & final map production	Effective FIRM	 Complete

Current Status: Effective FIRM issued for both Cook and Kane County portions.

FFY2026 Priority: Complete — no action needed.

Peoria County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2011	ISWS11-16	Zone A data development	KDP-2	Complete
FFY2012	ISWS12-05	Additional data development	KDP-2+	Complete
FFY2013	ISWS13-05	Additional data development	KDP-2+	Complete
FFY2018	ISWS_18-04	Zone AE data development	KDP-2+	Complete

Year	MAS ID	Activity	Phase Reached	Status
FFY2020	ISWS_20-13	Additional tasks: Kickapoo 2D, levee tracking, IL River redelineation	KDP-3/QR3	Complete
FFY2021	ISWS_21-09	Supplemental engagement + Spoon River redelineation (10.3 mi AE)	QR3 supplemented	Complete
FFY2023	ISWS_23-03	DFIRM QR1, Preliminary Map Production, CCO Meeting, Open House	Post-Open House	Complete
FFY2024	ISWS_24-03	TERMINAL MAS — Post-Preliminary (Due Process, Final Map, LFD)	Effective FIRM (in process)	 Active
FFY2025 (draft)	ISWS_25-03	Flood Risk Products / FRD supplement	FRP dataset	Not funded

Current Status: Post-Preliminary Processing active under FFY2024. The 90-day appeal period and final FIRM production are underway or imminent. After LFD issues, the effective FIRM will be published.

To reach effective FIRM: Complete ISWS_24-03 (Due Process → LFD → Final FIRM). One remaining step: fund FRP supplement (ISWS_25-03 / proposed ISWS_26-03).

FFY2026 Priority: Low for new mapping. **FRP supplement (\$40,290) should be funded** to complete the Flood Risk Products dataset for a 20-year project investment.

McHenry County — Nippersink Creek & North Branch PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2015	IDNR-ISWS_15-01	Data development — Nippersink Creek H&H	KDP-2	Complete
FFY2019	ISWS_19-09	Supplemental data development; Zone A tributaries leveraged from FEMA R5	KDP-2 enhanced	Complete
FFY2023	ISWS_23-04	PMR QR1, Preliminary (15 panels), CCO Meeting, Open House	Post-Open House	Complete
FFY2024	ISWS_24-04	TERMINAL MAS — Post-Preliminary (Due Process, Final Map, LFD)	Effective FIRM (in process)	 Active
FFY2025 (draft)	ISWS_25-04	Flood Risk Products / FRD supplement	FRP dataset	Not funded

Current Status: Post-Preliminary Processing active under FFY2024. 15 revised FIRM panels approaching effective.

To reach effective FIRM: Complete ISWS_24-04. Fund FRP supplement.

FFY2026 Priority: Low for new mapping. **FRP supplement (\$35,090) should be funded.**

McDonough County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2019	ISWS_19-04	Zone A and Zone AE data development	KDP-2	Complete
FFY2023	ISWS_23-05	DFIRM QR2, Preliminary (43 panels), CCO Meeting, Open House	Post-Open House	Complete
FFY2024	ISWS_24-05	TERMINAL MAS — Post-Preliminary (Due Process, Final Map, LFD)	Effective FIRM (in process)	 Active
FFY2025 (draft)	ISWS_25-05	Flood Risk Products / FRD supplement	FRP dataset	Not funded

Current Status: Post-Preliminary Processing active under FFY2024. 42-panel countywide DFIRM approaching effective.

To reach effective FIRM: Complete ISWS_24-05. Fund FRP supplement.

FFY2026 Priority: Low for new mapping. **FRP supplement (\$35,090) should be funded.**

Edwards County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS_17-03	Zone A data development	KDP-2	Complete
FFY2018	ISWS_18-03	Zone AE data development	KDP-2+	Complete
FFY2023	ISWS_23-06	DFIRM QR1, Preliminary (17 panels), CCO Meeting, Open House	Post-Open House	Complete
FFY2025 (draft)	ISWS_25-06	TERMINAL MAS — Post-Preliminary (Due Process, Final Map, LFD) + FRP	Not funded	 STALLED

Current Status: Project is stalled at post-Open House. Preliminary FIRM has been distributed; CCO and Open House completed under ISWS_23-06. The 90-day appeal period has NOT been initiated because FFY2025 was never funded. Project is fully ready to proceed to Due Process.

To reach effective FIRM: Fund Post-Preliminary Processing MAS (90-day appeal period, appeals resolution, Final FIRM production, LFD). Budget: ~\$111,820. This is a 1-step project.

FFY2026 Priority: TIER 1 — HIGH. One funded MAS to effective FIRM. Maximum return on 8+ years of investment. *Must be coordinated with Wabash County (shared Bonpas Creek boundary).*

Wabash County — Countywide PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS_17-08	LAMP project (Mt. Carmel Levee accreditation path)	LAMP complete	Complete

Year	MAS ID	Activity	Phase Reached	Status
FFY2018	ISWS_18-03	Zone A and Zone AE data development	KDP-2	Complete
FFY2023	ISWS_23-07	PMR QR1, Preliminary (26 panels), CCO Meeting, Open House	Post-Open House	Complete
FFY2025 (draft)	ISWS_25-07	TERMINAL MAS — Post-Preliminary (Due Process, Final Map, LFD) + FRP	Not funded	✗ STALLED

Current Status: Same situation as Edwards County — project stalled at post-Open House. Mt. Carmel Levee is mapped as "Not Accredited" (Natural Valley). Eight levee systems in study area all proposed for Natural Valley mapping.

To reach effective FIRM: Fund Post-Preliminary Processing MAS. Budget: ~\$119,050. This is a 1-step project.
FFY2026 Priority: TIER 1 — HIGH. *Must be funded simultaneously with Edwards County due to shared Bonpas Creek boundary.* Any appeal on Bonpas Creek affects both counties.

Macoupin County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2019	ISWS_19-05	Zone A and Zone AE data development	KDP-2	Complete
FFY2024	ISWS_24-09	DFIRM QR1 through QR3 (73 panels, 28 communities)	QR3 complete	Active
FFY2025 (draft)	ISWS_25-08	Preliminary Release (Task 23/KDP-3) + Full Post-Preliminary + FRP	Not funded	✗ STALLED at QR3

Current Status: QR3 was completed under ISWS_24-09 — the Preliminary FIRM has been produced and reviewed but has NOT been distributed to communities. A fully-reviewed, production-ready Preliminary FIRM is sitting unreleased because FFY2025 was not funded. This is the highest urgency status in the portfolio: government resources already expended to produce a FIRM that no one has yet received.

To reach effective FIRM: Fund Preliminary Release (Task 23, KDP-3) + Due Process + Final Map Production. Budget: ~\$279,300.

FFY2026 Priority: TIER 1 — CRITICAL. A completed QR3 Preliminary FIRM should not remain undistributed. Every month of delay represents accumulated risk of data becoming stale and community FPM relationships weakening.

Johnson County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2020	ISWS_20-08	Zone A and Zone AE data development (Cache River 2D, 5 HUC8s)	KDP-2	Complete

Year	MAS ID	Activity	Phase Reached	Status
FFY2024	ISWS_24-06	DFIRM QR1 through Open House (32 panels, 8 communities)	Post-Open House	Active

Current Status: Preliminary Map Production through Open House is in progress under ISWS_24-06 (period of performance through 9/30/2027). After the Open House is completed, a Post-Preliminary MAS will be needed for Due Process and Final FIRM production. Cache River Levee/Karnak Levee and Reevesville Levee are mapped as Natural Valley (non-accredited).

To reach effective FIRM: Fund Post-Preliminary Processing MAS (Due Process, Final FIRM, LFD) after ISWS_24-06 Open House. Estimated budget: ~\$130,000.

FFY2026 Priority: TIER 1 — HIGH. Post-Preliminary MAS should be scoped and funded in FFY2026 so it is ready to execute immediately after the FFY2024 Open House milestone is completed.

Bureau County — Countywide PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2020	ISWS_20-07	Zone A/AE data development (Green River, Big Bureau Creek, Illinois River re-del.)	KDP-2	Complete
FFY2024	ISWS_24-07	Countywide PMR QR1 through Open House (73 panels, 26 communities)	Post-Open House	Active

Current Status: Preliminary Map Production through Open House in progress under ISWS_24-07 (through 9/30/2027). Two Tiskilwa levee systems with expired PAL status are being updated to "Not Accredited" — this creates schedule risk. Post-Preliminary MAS needed after Open House.

To reach effective FIRM: Fund Post-Preliminary Processing MAS. Estimated budget: ~\$180,000 (larger project, 73 panels).

FFY2026 Priority: TIER 1 — HIGH. Same rationale as Johnson County — fund Post-Preliminary MAS now so it is ready to execute when ISWS_24-07 Open House completes.

Montgomery County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2021	ISWS_21-06	Zone A data development (Option B, 261 miles, 5 lakes modeled)	KDP-2	Complete
FFY2025 (draft)	ISWS_25-09	DFIRM Draft FIRM Database + QR1–QR3 (not including distribution)	Not funded	✗ No

Current Status: Data development complete since FFY2021. No production MAS funded. The FFY2025 draft scoped QR1–QR3 production but was never submitted.

To reach effective FIRM: Fund QR1–QR3 Preliminary production MAS (~\$207,380), then a follow-on

Distribution + Post-Preliminary MAS (~\$200–250K).

FFY2026 Priority: High — TIER 2. Data has been sitting unused for 4+ years; advancing to QR3 keeps the data current and initiates the regulatory process.

Wayne County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS_17-03	Little Wabash data development (eastern Wayne County)	KDP-2	Complete
FFY2020	ISWS_20-11	Skillet Fork data development (western Wayne County, BLE-B/C)	KDP-2	Complete
FFY2025 (draft)	ISWS_25-10	Countywide DFIRM QR1–QR3 (combined Skillet + Little Wabash)	Not funded	✗ No

Current Status: Both halves of Wayne County have data development complete (FFY2017 Little Wabash and FFY2020 Skillet Fork). A unified countywide DFIRM production MAS (QR1–QR3) was drafted for FFY2025 but never funded. Multiple levees noted.

To reach effective FIRM: Fund QR1–QR3 Preliminary production (~\$201,980), then Distribution + Post-Preliminary MAS (~\$200K).

FFY2026 Priority: High — TIER 2. Combined countywide DFIRM unifies two prior data development investments.

Kishwaukee HUC8 Watershed (Winnebago / Boone / McHenry / DeKalb / Kane / Ogle Counties)

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS_17-02	Discovery	Discovery complete	Complete
FFY2020	ISWS_20-12	Phase 1 — Topographic data, base map, survey scoping (Winnebago Co.)	Survey/base map	Complete
FFY2021	ISWS_21-12	Phase 2 — H&H for Kishwaukee River mainstem (Winnebago Co., 17.4 mi ZAE)	KDP-2 (mainstem)	Complete
FFY2022	ISWS_22-09	Phase 3 — Survey data capture, ~55 structures (DeKalb/McHenry Co.)	Survey complete	Complete
FFY2023	ISWS_23-08	Phase 4 — H&H + Zone AE re-delineation (Winnebago/Boone/Ogle, ~401 miles)	KDP-2 (Phase 4)	Active
FFY2024	ISWS_24-08	Phase 5 — Survey + H&H for 186 miles of tributaries (DeKalb/Kane/McHenry)	KDP-2 (Phase 5)	Active
FFY2025 (draft)	ISWS_25-11	Phase 6 — Final data dev, 195 miles (Ogle/DeKalb/Kane/McHenry), draft FIRM DB	Not funded	✗ Not started

Current Status: Phases 4 and 5 are both actively executing (FFY2023 and FFY2024 awards, through 9/30/2026 and 9/30/2027 respectively). Phase 6 was drafted as the "final data development phase" that produces the draft FIRM database and unlocks Preliminary DFIRM production for multiple counties. Without Phase 6, no county in the watershed can proceed to Preliminary.

To reach effective FIRM: Phase 6 data development (\$1,414,000), then Preliminary DFIRM MAS(s) for select counties (DeKalb, Kane, McHenry, Boone — likely as 2 separate production MASs), then Post-Preliminary MAS(s).

FFY2026 Priority: HIGH — TIER 2 Keystone. Phase 6 is the gateway to Preliminary for an 8-year, \$5M+ watershed investment serving Northern Illinois' most populous suburban counties. Deferring Phase 6 holds up everything downstream.

Boone County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2023	ISWS_23-08	Kishwaukee Phase 4 includes Boone County H&H (portions)	KDP-2 partial	Active
FFY2025 (draft)	ISWS_25-12	Boone County data development — Lower Rock watershed portion (40.5 miles)	Not funded	✗ Not started

Current Status: The Lower Rock watershed portion of Boone County (outside the Kishwaukee HUC8) needs a separate data development MAS. The draft MAS was planned to complement Kishwaukee Phase 6, with both feeding a combined Boone County countywide DFIRM.

To reach effective FIRM: Fund Boone County DD MAS (\$329,000), then a countywide DFIRM production MAS combining Lower Rock + Kishwaukee data.

FFY2026 Priority: High — TIER 2. Should be funded simultaneously with Kishwaukee Phase 6.

Rock Island County — Mississippi River PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS_17-06	Rock River / Mississippi data development (Zone AE, Zone A)	KDP-2	Complete
FFY2020	ISWS_20-05	East Moline levee area engagement; FRR coordination	Post-FRR prep	Complete
FFY2021	ISWS_21-02	PMR through QR1 FIRM Database (48 panels, 7 levee areas, 2D East Moline model)	QR1	Complete

Current Status: QR1 FIRM Database complete since FFY2021 — no Preliminary production MAS has been funded in FFY2022, FFY2023, FFY2024, or FFY2025 draft. This is a large (48-panel) PMR that has been stalled at QR1 for multiple grant years. Seven levee areas require PAL/accreditation resolution before Preliminary can be issued. The East Moline levee 2D model has been completed.

To reach effective FIRM: Fund Preliminary Map Production MAS (QR2–QR3 + distribution + CCO + Open House), then Post-Preliminary MAS. Two MASs needed. Estimated total: ~\$550,000–650,000 (complex levee

work).

FFY2026 Priority: Medium — TIER 3. The QR1 data may be aging (completed ~2022–2023); verify data currency before Preliminary production. Levee coordination with FEMA R5 RSC should begin immediately.

Henry County — Green River PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS_17-06	Rock River / Green River data development	KDP-2	Complete
FFY2021	ISWS_21-04	PMR through QR1 FIRM Database (21 panels, Green River 6.0 mi AE)	QR1	Complete
FFY2023	ISWS_23-12	Additional — Green River 2D study (~9 mi between Colona and Geneseo)	DD (active)	Active

Current Status: QR1 complete (FFY2021) plus active additional data development (Green River 2D study, through 9/30/2026). After the FFY2023 data development completes, a revised QR1/preliminary production MAS incorporating the new Green River data will be needed.

To reach effective FIRM: After ISWS_23-12 completes (2026), fund a Preliminary production MAS incorporating both the original QR1 database and the new Green River 2D data. Also needs coordination with Bureau County (upstream model tie-in) and Whiteside County (shared watershed).

FFY2026 Priority: Medium — TIER 3. Preliminary production MAS is appropriate once ISWS_23-12 concludes. Budget estimate ~\$175–225K.

Whiteside County — Mississippi River / Green River PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2017	ISWS_17-06	Mississippi River data development	KDP-2	Complete
FFY2021	ISWS_21-03	PMR through QR1 FIRM Database (50 panels, Mississippi River 10.2 mi AE, Meredosia Levee)	QR1	Complete
FFY2023	ISWS_23-13	Additional — Green River tributaries 2D (Main Ditch, Winnebago Ditch, ~10 mi)	DD (active)	Active

Current Status: QR1 complete (FFY2021) plus active additional Green River tributary data development (through 9/30/2026). Meredosia Levee status remains a key risk. After FFY2023 data development completes, Preliminary production MAS needed.

To reach effective FIRM: After ISWS_23-13 completes, fund Preliminary production MAS. Coordinate with Henry County (same watershed) for efficient joint preliminary processing.

FFY2026 Priority: Medium — TIER 3. Consider a **combined Henry + Whiteside PMR Preliminary production MAS** for efficiency (~\$350–450K combined).

Massac County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2020	ISWS_20-09	Zone A and Zone AE data development (Ohio River re-del., Massac Creek AE, 2D HEC-RAS, Brookport/Reevesville levees)	KDP-2	Complete

Current Status: Data development completed in FFY2020 (~5 years ago). No follow-on DFIRM production MAS has been funded. The data may be aging. Ohio River redelineation using updated topography and KY-side FIRM coordination was completed.

To reach effective FIRM: Fund DFIRM production MAS (QR1 through Preliminary + distribution + CCO/ Open House), then Post-Preliminary MAS. Two MASs needed. Consider a **joint Massac/Pope DFIRM production MAS** given geographic proximity and shared Ohio River hydrology.

FFY2026 Priority: Medium — TIER 3. Data development is now 5 years old; advancing to DFIRM production before the data becomes stale is increasingly important.

Pope County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2020	ISWS_20-10	Zone A data development (Ohio River re-del., Golconda/ Reevesville levees, Kentucky coordination)	KDP-2	Complete

Current Status: Same situation as Massac County — data development complete since FFY2020, no production MAS funded. Coordinated study with Massac County; shares Ohio River boundary conditions and Kentucky Division of Water coordination.

To reach effective FIRM: Fund DFIRM production MAS, ideally combined with Massac County. Two MASs total (production + post-preliminary).

FFY2026 Priority: Medium — TIER 3. Joint Massac/Pope production MAS recommended. Budget estimate ~\$400–500K combined.

Hamilton County — Countywide Digital FIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2021	ISWS_21-07	Zone A data development (Option B, 276 miles + 165 sq mi 2D for Skillet Fork tribs)	KDP-2	Complete

Current Status: Data development complete since FFY2021 (~4 years). No DFIRM production MAS has been funded. Large study area (276+ miles). Levee identification was an open item at time of the data development MAS.

To reach effective FIRM: Fund DFIRM production MAS (floodplain mapping/delineation, QR1 FIRM

Database, Preliminary through Open House), then Post-Preliminary MAS.

FFY2026 Priority: Medium — TIER 3. Budget estimate ~\$200–250K for QR1 through Open House phase.

White County — Saline / Skillet HUC8 DFIRM Update

Year	MAS ID	Activity	Phase Reached	Status
Prior MASs	Prior	Little Wabash + Lower Wabash data development	KDP-2 prior streams	Complete
FFY2022	ISWS_22-11	Final data development — Saline/Skillet HUC8 streams (23.9 miles, last unverified streams)	KDP-2 complete	Complete

Current Status: All CNMS-unverified stream miles in White County now have completed data development (the FFY2022 MAS completed the final 23.9 miles). A preliminary map production MAS is explicitly needed to bring White County to an effective countywide DFIRM.

To reach effective FIRM: Fund Preliminary Map Production MAS (all White County streams combined into countywide DFIRM), then Post-Preliminary MAS. Budget estimate ~\$150–200K (preliminary) + ~\$100K (post-preliminary).

FFY2026 Priority: Medium — TIER 3.

Alexander County / Pulaski County — Lower Ohio / Cache Watershed DFIRM

Year	MAS ID	Activity	Phase Reached	Status
FFY2018	ISWS_18-05	Initial data development (subsequently descope for Cache River complexity)	Partial KDP-2	Superseded
FFY2023	ISWS_23-09	Data development: 82 miles, 1D + 2D Cache River, Cairo Vicinity Levee FRR	KDP-2 (active)	Active

Current Status: Data development active under ISWS_23-09 (through 9/30/2026). The Cairo Vicinity levee system (Mississippi/Ohio Rivers, expired PAL) has an undefined regulatory mapping path — this is a critical blocker for advancing to Preliminary. A Flood Risk Review Meeting for Cairo Vicinity levee gravity drainage was included in this MAS.

To reach effective FIRM: After KDP-2, fund Preliminary Map Production MAS. **Cairo levee mapping path must be resolved first** — this is a high-complexity issue involving USACE, IDNR-OWR, and FEMA Region 5. Budget estimate ~\$300–400K for Preliminary.

FFY2026 Priority: Medium — TIER 3 (contingent on Cairo levee resolution). Monitor completion of ISWS_23-09 carefully.

Turtle Creek — Bi-State IL/WI PMR

Year	MAS ID	Activity	Phase Reached	Status
FFY2015	ISWS_15-04	Initial IL reach hydraulic model update	KDP-2 (partial)	Complete
FFY2017	ISWS_17-05	Incorporation of community-submitted model; revealed WI upstream impacts	Pre-FRR	Complete
FFY2020	ISWS_20-06	Bi-state H&H model resolution, draft work maps, FRR meeting (Winnebago Co. IL / Rock County WI)	Post-FRR	Complete

Current Status: Bi-state hydraulic model was resolved and FRR was convened under ISWS_20-06 (~2020–2021). No Preliminary/PPP MAS has been funded since. Both Illinois and Wisconsin regulators (IDNR-OWR and WDNR) needed to accept the model. This project has been stalled at post-FRR stage for approximately 4 years.

To reach effective FIRM: Fund Preliminary/PPP MAS covering both IL and WI FIRM panels. Requires reconfirmation of IDNR-OWR and WDNR model acceptance. Budget estimate ~\$150–200K.

FFY2026 Priority: Medium — verify current status of model acceptance with IDNR-OWR and WDNR before scoping the next MAS.

Embarras River — Multi-County DFIRM (Lawrence / Crawford / Richland / Jasper / Cumberland / Coles / Douglas / Champaign)

Year	MAS ID	Activity	Phase Reached	Status
FFY2022	ISWS_22-07	Mainstem hydrology + field survey (198 miles, 8 counties)	Survey + hydrology	Complete
FFY2023	ISWS_23-10	Mainstem hydraulic analysis (198 miles, 58 mi ZA + 140 mi ZAE with floodway)	Hydraulics (active)	Active
FFY2024	ISWS_24-10	Tributary data development (1,049 miles, 9 HUC-10s, 7 counties)	DD tributaries (active)	Active

Current Status: Both the mainstem hydraulics (ISWS_23-10) and tributary data development (ISWS_24-10) are actively executing. Four non-accredited levee systems on the mainstem have TBD mapping paths. Eight non-accredited levees exist on the tributaries. This is a very long pipeline — no county will reach Preliminary FIRM until both mainstem hydraulics and at minimum one county's tributaries are complete.

To reach effective FIRM: After both active MASs complete (~2026–2027), fund floodplain mapping and DFIRM production for the first priority county (likely Jasper County — first-time countywide DFIRM). Multiple subsequent county-level production MASs needed.

FFY2026 Priority: Low-Medium. Existing funded work should be executed well before new Embarras MASs are funded. Levee coordination should be initiated now.

Kaskaskia Watershed — Fayette / Shelby / Washington Counties (+ Upper/Middle/Lower Kaskaskia)

Year	MAS ID	Activity	Phase Reached	Status
FFY2022	ISWS_22-08	Pre-data development: USACE model review + 2D watershed scoping for Fayette/Shelby/Washington	Scoping complete	Complete
FFY2023	ISWS_23-02	COMS Kaskaskia strategic planning — 3 watershed roundtables, community prioritization	Strategic plan	Complete
FFY2023	ISWS_23-14	Bridge/culvert survey (Shelby/Fayette/Washington Counties)	Survey (active)	Active

Current Status: Survey active under ISWS_23-14 (survey deliverable due September 2025). The 2D watershed scoping models from ISWS_22-08 and the community prioritization from ISWS_23-02 should inform the next H&H data development MAS target areas. No H&H data development MAS has been funded yet.

To reach effective FIRM: Fund H&H Data Development MAS for Kaskaskia (prioritized sub-reaches per the FFY2023 strategic plan). Then Preliminary production. Likely 4–5+ year pipeline from current state.

FFY2026 Priority: Low-Medium. An H&H Data Development MAS for the highest-priority Kaskaskia sub-reaches would be appropriate (~\$800K–1M). Lower priority than projects further along the pipeline.

Mid / Lower Wabash River Corridor (Multi-County Coordination)

Year	MAS ID	Activity	Phase Reached	Status
FFY2018	ISWS_18-03	Zone A + Zone AE data development (Middle Wabash-Busseron + Lower Wabash HUCs)	KDP-2	Complete
FFY2021	ISWS_21-08	Supplemental: levees added to Wabash River model; floodway analysis; bi-state coordination	KDP-2 enhanced	Complete
FFY2023	ISWS_23-11	Bi-state outreach / Indiana CTP coordination; master Wabash profile + floodway table	Coordination (active)	Active

Note: Edwards County and Wabash County (individual county PMRs incorporating Wabash data) are tracked separately above.

Current Status: Coordination MAS active under ISWS_23-11 (through 9/30/2026). The master Wabash River profile and floodway data table for Indiana CTP are being developed. Individual county regulatory mapping MASs (Edwards, Wabash) are already funded/staged — this coordination MAS supports those.

To reach effective FIRM: Not directly applicable — this is a support/coordination role. Individual county PMRs are the regulatory product vehicle.

FFY2026 Priority: Low — coordination role largely complete once Edwards and Wabash County post-preliminary processing is funded.

Saline HUC8 — Gallatin County DFIRM (New)

Year	MAS ID	Activity	Phase Reached	Status
FFY2025 (draft)	ISWS_25-13	Data development Phase 1: 2D Rain on Mesh + Ohio River redelineation (171 miles) — partial phase	Not funded	✗ Not started

Current Status: Not yet started. Gallatin County is a new watershed engagement. Ohio River redelineation and 2D modeling are the planned Phase 1 scope.

To reach effective FIRM: Minimum 3 MASs: Phase 1 DD (this draft, \$168K), Phase 2 complete DD + FRR, Phase 3 Preliminary through effective.

FFY2026 Priority: Low — new start; lower priority than projects with existing investment.

Program Management SOW (Statewide)

Year	MAS ID	Budget	Notes
FFY2020	ISWS_20-01	\$70,000	Annual
FFY2021	ISWS_21-01	\$80,000	2-year
FFY2022	ISWS_22-01	\$85,000	Annual
FFY2023	ISWS_23-01	\$95,000	2-year
FFY2024	ISWS_24-01	\$95,000	2-year
FFY2025 (draft)	ISWS_25-01	\$100,000	Not funded

FFY2026 Priority: Required — fund at \$100,000.

Community Outreach and Mitigation Strategies (COMS) SOW (Statewide)

Year	MAS ID	Budget	Notes
FFY2021	ISWS_21-11	\$125,000	2-year
FFY2022	ISWS_22-10	\$125,000	Annual + amendment
FFY2023	ISWS_23-02	\$200,000	2-year, Kaskaskia focus
FFY2024	ISWS_24-02	\$200,000	2-year
FFY2025 (draft)	ISWS_25-02	\$200,000	Not funded

FFY2026 Priority: Required — fund at \$200,000.

LOMR Review Partners (Statewide)

Year	MAS ID	Budget	Notes
FFY2020	ISWS_20_LOMR	\$371,740	Through 6/30/2022
FFY2021	ISWS_21-LOMR	\$370,000	8/1/2021–9/30/2023
FFY2022	ISWS_22-LOMR	\$277,500	9/1/2022–9/30/2024
FFY2025 (draft)	ISWS_25-LOMR	\$345,000	2-year, not funded

FFY2026 Priority: Required — fund LOMR review, estimated ~\$345,000.

Key Cross-Year Observations

1. Five Projects Fully Complete (Effective FIRM Issued)

Clay County, Effingham County, Stark County, Bond County, Richland County, and Cook/Kane PMR have all reached effective FIRM. These represent successful completion of the full lifecycle investment.

2. Three Projects Approaching Effective FIRM (FFY2024 Terminal MAS Active)

Peoria, McHenry (Nippersink), and McDonough County are all in Post-Preliminary Processing under FFY2024 awards. They should issue effective FIRMs in 2025–2026. The only FFY2026 action needed is funding the small FRP supplements (\$35–40K each).

3. Five Projects Stalled Without FFY2025 Funding

Edwards County and Wabash County are frozen at post-Open House awaiting Due Process funding. Macoupin County has a completed, reviewed Preliminary FIRM sitting undistributed. Johnson County and Bureau County are completing Open House under FFY2024 awards and will need Post-Preliminary MASs immediately after. All five are ready to proceed and represent the highest-priority FFY2026 investments.

4. Kishwaukee Watershed Is the Defining Long-Term Commitment

Eight MASs across seven grant years (FFY2017–FFY2024, plus FFY2025 draft) have been invested in the Kishwaukee HUC8 watershed. Phase 6 is the final data development phase and the gateway to Preliminary DFIRM for 4–6 Northern Illinois counties. The \$1.4M Phase 6 MAS is non-negotiable for the FFY2026 portfolio.

5. Data Development Backlog in Southern Illinois

Massac, Pope, Hamilton, and White Counties all completed data development between FFY2020 and FFY2022 — 4–6 years ago — with no production MAS funded since. This data is aging and DFIRM production MASs are overdue.

6. Green River / Bureau-Henry-Whiteside Corridor Nearing Production

Bureau County is in Preliminary production (FFY2024). Henry County and Whiteside County have QR1 databases plus new supplemental data development (FFY2023). All three share the Green River watershed. After the FFY2023 supplemental data development completes, a coordinated set of Preliminary production MASs for Henry and Whiteside Counties would be timely.