

Illinois State Water Survey
COOPERATING TECHNICAL PARTNERS (CTP)
FLOOD RISK PROJECT
MAPPING ACTIVITY STATEMENT (MAS)

MAS No. ISWS20-03 Effingham Countywide Digital FIRM Continued & Post Preliminary Processing

The Flood Risk Project described in this MAS dated June 2020 shall be completed in accordance with the CTP Partnership Agreement dated September 9, 2013 between Illinois State Water Survey (herein referred to as “CTP”) and the Federal Emergency Management Agency (FEMA).

DISCLAIMER (do not delete): In recognition of the MIP Studies Redesign which was deployed in June 2017, FEMA Region V has made an effort to update the accompanying “R5_MAS_SOW_Workbook” to align with terminology, projects, purchases and tasks in the redesigned MIP. The Region acknowledges that the signed SOW may or may not contain the required sections, tables, scope or terminology that is fully aligned with the FEMA Region V Workbook. Due to the reasons, the “R5_MAS_SOW_Workbook” will be treated as the sole source for creating and obligating projects, purchases and tasks in the redesigned MIP.

CONTENTS

SECTION 1—OBJECTIVE AND SCOPE	4
SECTION 3 – PERIOD OF PERFORMANCE.....	17
SECTION 4 – FUNDING/LEVERAGE (For CTP, OFA, and/or Community).....	17
SECTION 5 – STANDARDS.....	18
SECTION 6 – SCHEDULE.....	18
SECTION 7 – CERTIFICATIONS	20
SECTION 8 – TECHNICAL ASSISTANCE AND RESOURCES	20
SECTION 9 – CONTRACTORS	20
SECTION 10 – REPORTING	20
SECTION 11 – PROJECT COORDINATION	23
SECTION 12 – PROTECTION OF PRIVACY INFORMATION.....	23
SECTION 13 – POINTS OF CONTACT	25

SECTION 1—OBJECTIVE AND SCOPE

The objective of the Flood Risk Project documented in this Mapping Activity Statement is to develop and/or support flood hazard data and program-related tasks through completing technical risk analysis and mapping activities. These activities may or may not result in a new or updated Flood Insurance Rate Map (FIRM) and Flood Insurance Study (FIS) report for one or more communities within the project area.

The watersheds and jurisdictions in which Flood Risk Projects will be performed, as well as their applicable project type/activities, are summarized in Table 1.1: Flood Risk Project Watersheds and Jurisdictions. All applicable project activities should be identified in the last column of the table for each watershed, county/parish or community listed in Table 1.1 (e.g., Discovery only, Discovery and Flood Risk Products, FIRM/FIS updates, Prelim Distribution, Post-Preliminary Processing). Watershed Reports will be created and distributed to counties/parishes and communities identified as including Discovery in the Project Type.

This MAS is to support completion of digital countywide regulatory products for Effingham County, IL. This includes the remaining Produce Preliminary Products tasks (Dated QR3 and KDP 3) which were not included under the preceding MAS ISWS17-03. This MAS also includes Distribution of Preliminary Products, Due Process Management, and Final Mapping Products Management.

Table 1.1: Flood Risk Project Watersheds and Jurisdictions

Watershed	Geographic Footprint	Counties/Parishes and Communities Included in Project	Project Type
N/A	Effingham County, IL	See associated FEMA spreadsheet: MAS_SOW_Workbook_FY20 tab 20-03 Effingham CW QR3 - Eff	Countywide Digital-FIRM-Prelim & PPP

This Flood Risk Project will be completed by the following entities:

- Illinois State Water Survey.

The CTP shall notify FEMA and all applicable parties of all meetings with community officials, and other relevant meetings, between three and six weeks prior to the meeting (with as much notice as possible). FEMA and/or its contractor may or may not attend the community meetings.

The CTP shall maintain an archive of all data submitted. All supporting data must be retained for three years from the date a funding recipient submits its final expenditure report to FEMA. The CTP must demonstrate to FEMA compliance with Subpart 24.1 of the Federal Acquisition Regulation (FAR) related to the handling of Personally Identifiable Information (PII) associated with the Activities listed in this MAS.

The CTP is responsible for providing a Quality Management Plan (QMP) to include an independent Quality Assurance/Quality Control (QA/QC) plan for all assigned activities. The CTP will submit a Summary Report that describes and provides the results of all automated or manual QA/QC review steps. The report should include the process for all assigned activities. The QMP is delivered directly to the FEMA Regions.

Independent QC review activities may be performed by the CTP or FEMA's contractor at the discretion of FEMA. If the CTP will be responsible for the QC review, the entity that will perform QC should be identified in this MAS. The CTP will need to submit its QC plan to the Regional Project Officer for approval.

Please note FEMA will also be performing periodic audits and overall study/project management to promote quality, including National Quality Reviews (QR) required per FEMA standards for all Flood Risk Projects. Whether or not the CTP performs the Independent QC review mentioned in the preceding paragraph, the CTP will be responsible for addressing any and all comments resulting from National QRs and any additional independent QA reviews required by the FEMA Regional Office, including re-submittal of deliverables as needed to pass technical or quality review. The CTP will submit regulatory products to FEMA's designated National QR reviewer (for QR 1-8 reviews) for review and approval prior to public issuance.

Metadata is required for certain activities. **The FEMA current, applicable metadata guidelines will be followed.**

FIRM-related tasks require a passing QC Report from FEMA's National FIRM database auto-validation tool, the Database Validation Tool (DVT) for QRs #1, #2, and #5 as required in FEMA standards. DVT can be found in the Mapping Information Platform tasks that correspond to the QRs: Draft FIRM Database Capture, Produce Preliminary Products Data Capture, and Final Mapping Products Data Capture. Training materials for this step are available on the Mapping Information Platform (MIP) at MIP User Care Training Materials.

FEMA will provide download/upload capability for data submittals through the MIP located at <https://hazards.fema.gov>. As each activity is completed, the data must be submitted to the MIP by the CTP or other designee. After data is submitted, a Validation task must be completed. Note that FEMA's designee will be assigned this task, not the CTP

The CTP assigned to the activity will respond to any comments generated as a result of the mandatory quality control checks by the Production and Technical Services (PTS) contractor. The PTS QC process is nationally funded and required on each non-PTS study.

In cooperation with the FEMA Project Officer, a Project Management Team (PMT) will be established by the CTP consisting of representatives from the CTP, FEMA's Regional Engineer, and other appropriate parties (e.g., FEMA contractors) at the discretion of FEMA. The PMT will be responsible for coordinating the activities identified in this MAS. The FEMA Region will be provided with documentation identifying the established PMT. **The PMT will include representatives from the Illinois Department of Natural Resources/ Office of Water Resources, the FEMA Region 5 Engineer assigned to Illinois, and the Illinois State Water Survey (ISWS), Coordinated Hazard Assessment Mapping Program Section Head or their designee.**

Responsible Mapping Partner: ISWS

Scope: Project Management is the active process of planning, organizing, and managing resources toward the successful accomplishment of predefined project goals and objectives. The CTP will coordinate with the FEMA Regional Office with respect to Project Management activities and technical mapping activities.

Earned Value Data Entry

The FEMA Mapping Information Platform (MIP) is designed to track the earned value of Flood Risk Projects. This information is automatically calculated by the MIP, using the actual cost and schedule of work performed, or “actuals,” and comparing them to the expected cost and schedule of work performed, or “baseline.”

Once the FEMA Regional Office has funded a project, FEMA or its contractor will create the tasks in the MIP. This step establishes the baseline for the project in the MIP, using the cost and schedule information for each task as outlined in this document.

The MIP study application allows FEMA and the CTP to manage the status of these projects at a task level. The cost and schedule information, updated monthly by the CTP for each contracted task, is compared to the baseline established for those tasks. This information is rolled up to a project level and monitored by the FEMA Region to assess progress and earned value.

Earned Value data entry involves updating cost, schedule, and performance (physical percent complete), and as of date in the MIP by the CTP each month for each assigned task.

Once the baseline has been established in the MIP, the CTP shall input the performance and actual cost to date for all tasks within each project for which the CTP is responsible. This must be completed at a minimum once every 30 days and at the completion of the task. When a task is completed and has been validated (if applicable), the CTP shall enter 100 percent complete, enter the actual completion cost, and the actual completion date within the Track Task Progress Workbench as applicable. The tasks will be available on the Track Progress workbench up to 90 days after the completion of the producer task in each purchase.

The MIP shall also be populated with appropriate leverage information regarding who (CTP or community) paid for the data provided and the amount of data used by the Flood Risk Project. The CTP will maintain a Schedule Performance Index (SPI) and Cost Performance Index (CPI) between 0.92 and 1.08. Special Problem Reports (SPR) explaining any variance must be submitted in a timely manner as required.

The CTP is required to report on the earned value of projects that are in the MIP monthly and must give explanations for variances outside of the tolerance defined above. FEMA Regional Offices must implement a Corrective Action Plan (CAP) when a CTP partner is outside of the tolerance. A CAP must define the reason for the variance and the intended resolution. FEMA Regional Offices must coordinate with FEMA Headquarters when CAPs are developed.

Program Management and overarching Community Outreach and Mitigation Strategies (COMS) SOW tasks are now tracked in the MIP. Cost and schedule performance measures must be defined and documented in those separate MAS or SOW. These measures must be used to monitor partner performance and to determine future funding eligibility. This exception only applies to tasks not able to be conducted or tracked in the MIP.

The Project Officer, as needed, may request additional information on status of the project on an ad hoc basis.

Standards: All PM work shall be performed in accordance with the standards specified in Section 5 – Standards.

Deliverables: The CTP shall deliver the following checked item(s) to the FEMA Regional Project Officer (please click/check the box of the deliverables included in this MAS):

☒	Monthly earned value data reporting through the MIP with variance explanations to support management of technical mapping activities within specified time frame, for both Regulatory and Flood Risk Products
☐	Management of SPI/CPI performance for an organization
☒	Overall project Quality Management Plan including QA/QC maintenance information, such as maintaining a QA/QC log and providing a QA/QC approach to FEMA for review and approval. <i>This is submitted with the TSDN.</i>
☐	Management of adherence to scope of work and quality of work for an organization
☐	Other:

Project Risk Identification and Mitigation

Responsible Mapping Partner: ISWS.

Risks to the planned completion of a project may come from various sources. Risks should be identified during the planning phase and monitored throughout the project, so that potential impact can be assessed, and solution strategies developed and implemented as needed.

Table 1.3: Project Risk Identification

Project Risk	Potential Impact	Solution Strategy
Appeals on the Preliminary FIRM.	Project schedule and budget if revised or new H&H modeling is warranted.	Continue to engage communities throughout the Risk MAP process
COVID-19 related issues	In-person meetings, local newspaper publishing, due process periods, and LFD issuance.	Remain responsive to federal, state, and local orders. Continue to engage with communities.

Event Data Capture

NOTE: The performance of community engagement and outreach takes place throughout the life of the Flood Risk Project. Work with your FEMA Region to develop a Project Outreach and Communication Plan.

An alternate tracking method is acceptable with approval from the FEMA Regional Office. Up to 10 percent of the total budget can be used for Community Engagement. An additional (up to) 10 percent of the total budget can be used for Project Outreach. The activities identified here are for project specific community engagement and outreach. The overarching Community Outreach and Mitigation Strategies (COMS) Statement of Work (SOW) can be used for broader program wide engagement activities.

Responsible Mapping Partner: ISWS.

Scope: This MAS includes limited funds for outreach on an as needed basis to assist communities requiring additional support with comprehension, dissemination, and implementation of local risk communication and NFIP map processing actions related to this countywide project.

Risk Communication & Outreach

Risk Communication & Outreach activities funded through this MAS shall not supplant or duplicate Community Engagement activities funded through other grants or contracts. There is a separate Statement of Work document used to document additional program wide COMS activities performed by CTPs.

The activities listed below are intended to support on-going project efforts that foster working relationships between federal, state, tribal and local governments with private and public interests to reduce the impact of natural disasters where a community's interaction with a natural hazard may be altered or averted. These activities should be reviewed for implementation throughout the Risk MAP lifecycle, including the defined meetings within it.

It is expected that including these approaches will assist in increased risk awareness and the development of actionable measures to reduce risk within the Flood Risk Project footprints. These activities should be implemented as directed by the Project Officer to:

- Increase the understanding of natural hazard risk within a community.
- Support local efforts to reduce natural hazard risk within a community or watershed area.
- Increase the effectiveness of meetings and engagement opportunities with communities throughout the Risk MAP life cycle.

Television and Radio Outreach

The Project Team, in coordination with the appropriate staff in the FEMA Region Office of External Affairs, other FEMA staff, and community officials, shall engage with local radio and television outlets in an effort to further educate property owners about flood map revisions and appeals processes. FEMA cannot fund advertising, so public service announcements should be considered as a prime opportunity to meet this standard. Any engagement with the media should include explanations of the entire appeal process for flood hazard information, including comments on other information on the FIRM and Flood Insurance Study (FIS) report. Users should review the Stakeholder Engagement – Due Process Guidance document available at <https://www.fema.gov/media-library/assets/documents/34953> and SID 622 <https://www.fema.gov/media-library/assets/documents/35313> for more information.

Meetings

Flood Risk Projects will include in-person opportunities to engage communities, build risk awareness, increase capabilities for risk communication, and stimulate mitigation action at the local level. The

overarching goal is to create a climate of understanding and ownership of the mapping process at the state and local levels. Well-planned and executed community engagement and project outreach can reduce political stress, confrontation in the media, and public controversy, which can arise from lack of information, misunderstanding, or misinformation. These engagement and outreach activities also can assist the CTP, FEMA, and other members of the PMT in responding to congressional inquiries. The MIP has the capability to capture all meeting information including sign in sheets, attendee lists, meeting minutes, and shared documents.

Provisions should be made for remote access video/audio feeds for those that cannot attend in person. These opportunities consist of:

Final Consultation and Coordination Officer Meeting and Public Meeting (or Open House). If regulatory products are included in a Flood Risk Project, these meetings will provide local officials an opportunity to verify the appropriate revisions have been made to previously demonstrated information, take ownership of the products, and deliver the results of the project to the local citizenry. Activities include planning, presenting and facilitating discussions with community officials for awareness and acceptance of regulatory products. The purpose of the meeting will be review data inputs to a flood study, preview changes to preliminary FIRM data and maps, discuss newly identified flood risk and community actions to reduce risk, and provide information about the appeals period, map adoption, and insurance impacts. The CTP will support the local officials at the Public Meeting, or deliver the messages, at the Public Meeting if the local officials are unwilling. Also, communities will be encouraged to identify short- and long-term efforts to progress towards increasing flood risk awareness and management. These meetings can be held concurrently or separately at the region and community's discretion.

Activities may include:

- Develop/update an engagement plan to reach key community stakeholders, such as local officials, community partners, and key members of the public, for the Consultation Coordination Officer meeting and preliminary map release.
- Develop or enhance relationships with key community stakeholders to increase the reach of messages about risk and to improve the local will and ability to take mitigation actions.
- Drive attendance through outreach to meeting invitees through personalized follow-up emails and calls.
- Conduct webinar meetings to further engage and inform attendees.
- Track engagement efforts and responses to reflect ongoing work.
- Facilitate meetings.
- Begin conversations with local officials about Flood Risk Products (Average Annualized Loss data, Changes Since Last FIRM, etc.) to prepare them for more robust conversations about overall risk and the road to resilience.
- Develop/update an Outreach Toolkit (select from materials such as a fact sheet, talking points, social media template, Frequently Asked Questions (FAQs), brochures, and media engagement)
- Create or revise a Community Profile and/or dashboard to include the most current community information and insights.
- Hold feedback check-ins with local officials to gauge their satisfaction with the process to date.
- Conduct a post-meeting review session with the project team and provide a future recommendations report.

- Create a post-meeting outreach plan with a public awareness toolkit and coordination with community official to identify available resources to promote flood risk education.
- Identify and document community commitments, including mitigation action and engagement activities, to inform future interactions with the community.

For all meetings, provisions may be made for remote access video/audio feeds for those that cannot attend in person.

The actual number of meetings will be determined based on the risk, need, and interest at the local level and determined as part of developing the project-based communication plan.

Status Reports

In addition to Risk MAP meetings, to facilitate information sharing and a continuing dialogue between the PMT and the community, the CTP will provide communities with regular status reports outlining the current project status, key accomplishments to date, identified risks, if any, and next steps including estimated next meeting date and meeting content (template to be provided from FEMA or can be created by Mapping Partner). These status reports will be provided to FEMA for review before electronic distribution. Project update status reports will be distributed to communities at mid-points between each of the meetings, and between the Final Meeting and effective date (if included in this MAS), to help introduce and prepare the communities for upcoming discussions.

ISWS provides a project summary and projected due process & touch points timeline as part of the Final CCO meeting. Between the Final CCO meeting and effective date, one or more telephone calls are made (documented in call-log) to provide project status and next steps.

Project Outreach and Communication Plan (POCP)

The CTP will work with the FEMA Regional Office during the initiation of this activity to develop the Project Outreach and Communication Plan (POCP) to support the implementation of the mapping project. The FEMA Regional Office will have access to many customizable outreach tools that have been developed for this process to support each touchpoint that the PMT has with the community.

Standards: All Community Engagement and Outreach work shall be performed in accordance with the standards specified in Section 5 – Standards. All communication with local governments will be done in accordance with 44 CFR Part 66.

Deliverables: The CTP shall deliver the following checked items to the FEMA Regional Project Officer in accordance with the schedule outlined in Section 6 – Schedule and include within the Technical Support Data Notebook (TSDN): This MAS covers Preliminary release and Post Preliminary Processing which require strict adherence to procedural timelines and FEDD file documentation. The item selected below falls within this MAS as it relates to the Final CCO meeting and Public Open House.

☐	A Project Communication Plan detailing outreach and coordination activities. NOTE: The MIP has tasks available to capture Outreach activities. Upon completion of these tasks, please upload relevant data to those tasks in the MIP. ¹
☐	Watershed/Community Assessment outputs, including logs of telephone discussions (if applicable)
☒	Meeting invitation, agenda, presentation slides (as requested), and meeting notes for FEMA review
☐	Action Identification and Advancement Plan (if applicable)
☐	Project update status reports for project communities
☐	Provide documentation of adherence with the requirements for the community 30-day review of proposed models and 30-day review of work maps, completed models, and associated information

Flood Risk Products Data Capture

Responsible Mapping Partner: ISWS

Funding for Flood Risk products associated with countywide MAS was provided under MAS ISWS17-03 (extension & rescope).

Produce Preliminary Map Products

CTPs may consider including and completing this task in the MIP. In addition, leveraged hydrologic data must be documented and submitted to the MIP for this task. Failure to submit this task when data should have been submitted is no longer an issue. The MIP redesign will allow for tasks to be reopened and data can be uploaded.

Responsible Mapping Partner: ISWS.

Scope: The CTP shall apply the final FEMA FIRM graphic and database specifications to the FIRM files produced under Floodplain Mapping for the panels identified in Table 1.11. This work shall include adding all required annotation, line pattern, area shading, and map collar information (e.g., map borders, title blocks, legends, and notes to user). The CTP shall coordinate with those entities responsible for Floodplain Mapping and/or Redelineation, as necessary, to resolve any problems that are identified during development of the FIRM Database and graphics. The CTP shall prepare a Preliminary Summary of Map Actions (SOMA) for each affected community, if appropriate. The CNMS Regional File Geodatabase is to reflect changes to the existing inventory applicable to scoped studies, study extents and attributes.

Table 1.11: FIRM Panel Summary

Watershed / Area of Study	County/Communities	Number of Revised Panels
Effingham County, IL	See associated FEMA spreadsheet:	38 (printed panels)

Watershed / Area of Study	County/Communities	Number of Revised Panels
	MAS_SOW_Workbook_FY20 tab 20-03 Effingham CW QR3 - Eff	

Standards: All FIRM Database work shall be performed in accordance with the standards specified in Section 5 – Standards. All work must pass the automated and visual National QRs prior to the distribution of the preliminary copies of the FIRM and FIS report and the Preliminary SOMA.

Deliverables: The CTP shall produce items the below checked items, which are listed in the Produce Preliminary Products Data Capture section within the most currently dated “Technical Reference: Data Capture” document, located at <https://www.fema.gov/media-library/assets/documents/34519>, made available to FEMA by uploading the digital data to the MIP in accordance with the schedule outlined in Section 6.

☒	Preliminary FIRM database prepared in accordance with FEMA standards
☒	Metadata file
☒	FIS Report
☒	Preliminary SOMA(s) prepared using the SOMA Tool on the MIP
☒	Complete set of Preliminary FIRM panels showing all detailed flood hazard information at a suitable scale
☒	Passing Quality Review report for Quality Review 2: Auto Validation of Preliminary FIRM Database;
☒	Quality Review 3: Visual Review of Preliminary Map Panels and FIS
☐	Other:

Distribute Preliminary Map Products

Responsible Mapping Partners: ISWS.

Scope: The Distribute Preliminary Map Products² task consists of the final preparation, review, and distribution of the Preliminary copies of the FIRM and FIS report and the Preliminary SOMA and Risk Assessment products to community officials and the general public for review and comment. The CTP shall prepare and submit the KDP3 required documentation to be reviewed and approved at both the FEMA Regional and Headquarters level. Preliminary distribution cannot begin until this process is approved at all levels. FEMA may audit or assist in these activities if deemed to be necessary by the Regional Project Officer. The activities to be performed are summarized below.

² Refer to MIP task names as needed. Validation tasks need to be created in MIP. Note that FEMA’s designee will be assigned this task, not the CTP and/or as part of the general guidance to projects. Tasks CTPs must know about include: Produce, Distribute, Independent QA/QC. The others are PTS provider tasks.

Preliminary Transmittal Letter Preparation: The CTP shall prepare letters and transmit the Preliminary copies of the FIRM and FIS report and related enclosures to all affected communities, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA. This letter may be prepared using the national or regional template with FEMA letterhead/logo and with FEMA signature only, or (when pre-approved by the Regional Office) on FEMA and CTP joint letterhead for signature by FEMA and the CTP.

Distribution of Preliminary Package: The CTP shall distribute the Preliminary copies of the FIRM and FIS report, Preliminary SOMA (as applicable) and Risk Assessment products (as applicable) to all affected communities, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA.

Standards: All Preliminary Distribution work shall be performed in accordance with the standards specified in Section 5 – Standards.

Deliverables: The CTP shall produce items listed in the Distribute Preliminary Products section within the most currently dated “Technical Reference: Data Capture” document, located at <https://www.fema.gov/media-library/assets/documents/34519>, made available to FEMA by uploading the digital data to the MIP in accordance with the schedule outlined in Section 6.

Post-Preliminary Map Production

Responsible Mapping Partners: ISWS and FEMA.

Scope: The Post-Preliminary activity consists of completing the statutory, regulatory and administrative activities required to finalize the FIRM and FIS report after the Preliminary copies of the FIRM and FIS report have been issued to community officials and the public for review and comment. FEMA may audit or assist in these activities as necessary. The activities to be performed are summarized below. In addition, additional Stakeholder Engagement tasks and the Final (CCO) Meeting and Public Meeting are held during this time, as described in the Risk MAP Meetings Section of the Perform Community Engagement and Project Outreach task.

News Release Preparation: The CTP shall use the MIP in accordance with FEMA standards to create Expanded Appeals Process (EAP) notices for studies that result in new or modified BFEs or base flood depths and/or new or modified flood hazard information, including additions or modifications of any SFHA boundary, SFHA zone designation, or regulatory floodway within a community. FEMA, or its designee, shall perform QA/QC reviews of the Flood Hazard Determination (FHD) information for accuracy and compliance with FEMA format requirements.

Initiation of Statutory 90-Day Appeal Period: When required, upon completion of a 30-day community comment period and/or final coordination meeting with the affected communities, the following activities are completed in accordance with the current version of the FEMA standards, and appropriate guidance:

- The CTP shall prepare and submit the KDP4 required documentation to be reviewed and approved at both the FEMA Regional and Headquarters level. FHD notice publication cannot begin until this process is approved at all levels.
- The CTP shall meet with the FEMA Regional Office of External Affairs, other FEMA staff, community officials, to discuss the mapping project and at a minimum provide a local PSA

statement to local radio and television outlets to further educate property owners about appeals processes.

- The CTP shall prepare and submit the FEDD File to FEMA, or its designee, for interim review #1. The FEDD file check is required to pass prior to the proposed flood hazard notice being submitted for publication.
- The CTP shall prepare and deliver to FEMA, or its designee, the appropriate flood hazard determination notice(s) to be published in the *Federal Register*. FEMA standards and guidance shall be followed.
- The CTP shall send proposed Flood Hazard Determination notification letters and verify confirmation of receipt to meet FEMA standards and guidance, using the Appeal Start template to the community CEOs and floodplain administrators.
- The CTP shall ensure that news release notifications of Proposed Flood Hazard Determination changes are published in prominent newspapers with local circulation in accordance with 44 CFR Part 67.4.

FEMA, or its designee, shall perform QA/QC reviews of the *Federal Register* notice, community notification letters and news release notifications for accuracy and compliance with FEMA format requirements.

*Resolution of Appeals and Comments*³: The CTP shall review and provide relevant information for FEMA to resolve appeals and comments received during the 90-day appeal period in accordance with FEMA standards. For each appeal and comment, the following activities shall be conducted as appropriate:

- Prepare and mail acknowledgment letter on FEMA letterhead with FEMA signature following FEMA concurrence.
- Perform technical review of submitted information.
- Prepare interim communication letter(s) requesting additional supporting data, as needed.
- Perform revised analyses, if necessary, upon FEMA direction.
- Prepare a draft resolution letter for appeals and comments, on FEMA letterhead for FEMA signature, and (as necessary) revised FIRM and FIS report materials for FEMA review.
- Mail resolution letter(s) upon FEMA concurrence.
- Update CNMS as appropriate when resolving appeals/comments.
- Update the Risk Assessment Suite as needed (and directed by FEMA) for appeal resolutions.

The CTP shall prepare all associated correspondence using FEMA letterhead and mail upon authorization by FEMA. When approved by FEMA, appeal and comment correspondence may be on joint FEMA-CTP letterhead and co-signed by FEMA and the CTP. *Note: Collaboration and coordination with appellants/communities is the statutory responsibility of FEMA and cannot be entirely delegated. As such, all appeal-related correspondence must be on FEMA letterhead (or occasionally on joint FEMA-CTP letterhead, when approved by FEMA) and must direct official requests and data submissions to FEMA.*

³ PPP is broken out into “Due Process,” “Final Map Production and Distribution,” and “Outreach.” This would mean that the tables with a single PPP row need to be further broken out with multiple costs and schedules.

Appeal-related correspondence may not be distributed on CTP-only letterhead or on CTP contractor letterhead.

Preparation of Special Correspondence: The CTP shall, at the request of FEMA, respond to comments not received within the 90-day appeal period and before the maps are effective (referred to as “special correspondence”) including drafting responses for FEMA review and finalizing responses for signature. The CTP shall mail the final correspondence (and enclosures, if appropriate) and distribute appropriate copies of the correspondence and enclosures upon authorization from FEMA. The CTP shall prepare all associated correspondence using FEMA letterhead and mail upon authorization by FEMA. When approved by FEMA, correspondence may be on joint FEMA-CTP letterhead and co-signed by FEMA and the CTP.

Revision and Finalization of FIRM and FIS Report: If necessary, the CTP shall coordinate with FEMA to determine the appropriate level of effort to revise the FIRM and FIS report and shall distribute revised Preliminary copies of the FIRM and FIS report to the CEO and floodplain administrator of each affected community, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA. The CTP shall finalize the FIRM and FIS, including incorporating effective Letters of Map Revision, in accordance with FEMA standards and guidance, and upload final products to the MIP for automated and visual National QRs (Quality Review 5 and Quality Review 7) in accordance with FEMA standards. All work must pass appropriate QRs prior to issuance of the Letter of Final Determination.

Processing of Letter of Final Determination: The CTP shall prepare and submit the KDP5 required documentation to be reviewed and approved at both the regional and headquarters level. FEDD File Interim Review #2, QRs 5, 6, 7 and processing of the Letter of Final Determination (LFD) cannot begin until this process is approved at all levels. The CTP should follow the regional submittal guidelines on all KDP5 packages as each region has their own processes set up to review this documentation. The CTP shall work with FEMA to establish the effective date for the FIRM and FIS report and shall prepare LFDs for affected communities. The CTP shall submit the LFD Package for Quality Reviews 5, 6 and 7 per FEMA standards, in coordination with the Region and its designated contractor. FEMA, or its designated contractor, shall mail the final signed LFDs and enclosures and distribute appropriate copies of the signed LFDs. All work must pass the automated and visual National QRs (Quality Review 5 and Quality Review 7) and QR of the LFD package (Quality Review 6) prior to the distribution of the LFD letters.

Final SOMA Preparation: The CTP shall prepare Final SOMAs for the affected communities with assistance from FEMA, or its designee, as appropriate.

Final Flood Hazard Determination Notice: Typically, the Final Flood Hazard Determination Notice to be published in the *Federal Register* is generated from the Proposed Notice. The CTP shall prepare an appropriate final notice and deliver to FEMA, or its designee, for review and publication.

Processing of Final FIRM and FIS Report for Printing: The CTP shall prepare final reproduction materials for the FIRM and FIS report and provide these materials to FEMA, or its designee, in accordance with FEMA standards and guidance for printing by the Map Service Center (MSC); please refer to the “Technical Reference: Data Capture” document. The CTP shall also prepare the appropriate paperwork to accompany the FIRM and FIS report and transmittal letters to the community CEOs. The CTP will submit these products for Quality Review 7 (QR7) and Quality Review 8 in accordance with FEMA standards and guidance. The products must pass QR7 prior to issuance of the LFD letters.

Revalidation Letter Processing: The CTP shall prepare and distribute letters for FEMA signature to the community CEOs and floodplain administrators to notify the affected communities about Letters of Map Change for which determinations will remain in effect after the FIRM and FIS report become effective.

The CTP shall update the MIP SOMA tool as necessary to prepare and submit the Revalidation Letters to FEMA, or its designee, for review and approval prior to distributing the letters to communities. The Revalidation Letters must be submitted for review 4–5 weeks prior to the effective date and mailed to communities one week before the effective date. After distribution of the revalidation letters, the CTP shall send copies of the official dated letters to FEMA, or its designee, for submittal to the LOMC subscription service.

Archiving Data: The CTP shall ensure that technical and administrative support data are packaged in the FEMA required format and stored properly in the library archives until transmitted to the FEMA Engineering Study Data Package Facility. In addition, the CTP will maintain copies of all data for a period of no less than three years from the submission of the Final Report for award management.

Standards: All Post-Preliminary work shall be performed in accordance with the standards specified in Section 5 – Standards.

MIP: The CTP shall complete all necessary PPP MIP tasks and purchases in accordance with FEMA Standards and requirements.

Deliverables: The CTP shall produce items listed in the CCO Meeting Data Capture, Feedback Data Capture, Due Process, and Final Map Production and Distribution Products Data Capture sections, within the most currently dated “Technical Reference: Data Capture” document, located at <https://www.fema.gov/media-library/assets/documents/34519>, made available to FEMA by uploading the digital data to the MIP in accordance with the schedule outlined in Section 6.

The deliverables shall include items listed in CCO Meeting Data Capture, Feedback Data Capture, Due Process, and Final Map Production and Distribution Products Data Capture.

SECTION 2 – TECHNICAL AND ADMINISTRATIVE SUPPORT DATA SUBMITTAL

The Project Team members for this Flood Risk Project that have responsibilities for activities included in this MAS shall comply with the data submittal requirements summarized below and in appropriate guidance.

All supporting documentation for the activities in this MAS shall be submitted according to FEMA standards and requirements and will include a FEDD folder. Submittals must be made to the appropriate PTS for a review of required materials. The CTP will respond to requests from FEMA or its contractors for additional information and ensure that all required documents are included in the TSDN.

If any issues arise that could affect the completion of an activity within the proposed scope or budget, the CTP shall complete and submit to FEMA a Special Problem Report (SPR) as soon as possible after the issue is identified. The SPR describes the issue and proposes possible resolutions. For additional information on SPRs, consult the FEMA Regional Office.

Information supporting FEMA standards and requirements regarding the TSDN and FEDD file may be found in the “Technical Reference: Data Capture” document and other associated guidance documents.

Table 2.1: TSDN Section Mapping Activities

Mapping Activities	TSDN Section												
	General Documentation	Change Requests	Telephone Conversation	Meeting Minutes/ Reports	General Correspondence	Hydrologic Analyses	Engineering Analyses	Hydraulic Analyses	Key to Cross-Section Labeling	Key to Transect Labeling	Draft FIS Report	Mapping Information	Miscellaneous Reference
Produce Preliminary Products Data Capture		X	X	X	X							X	X
Distribute Preliminary Products		X	X	X	X							X	X
Due Process Management		X	X	X	X							X	X
Final Mapping Products Management		X	X	X	X							X	X

SECTION 3 – PERIOD OF PERFORMANCE

The mapping activities outlined in this MAS will be completed as specified in the Cooperative Agreement Funding Opportunity Announcement, Award Notice and/or Articles of Agreement. The Mapping Activities may be terminated at the option of FEMA or the CTP in accordance with the provisions of the Partnership Agreement dated **September 9, 2013**. If these mapping activities are terminated, all products produced to date must be submitted and updated into the MIP (if applicable) and the remaining funds, provided by FEMA for this MAS, from uncompleted activities will be returned to FEMA.

SECTION 4 – FUNDING/LEVERAGE (For CTP, OFA, and/or Community)

FEMA is providing funding, in the amount **\$195,500** through a Cooperative Agreement to **Illinois State Water Survey** for the completion of this Flood Risk Project. During the discovery process, additional needs may be identified. Activities associated with any additional needs would be performed based on availability of additional funds. See Table 4.1.

Table 4.1: Contribution and Leverage

TASK, PARTNER, COST and SCHEDULE					
<i>Project Task</i>	<i>FEMA Contribution</i>	<i>Partner Contribution (CTP Only)</i>	<i>Breakout Cost (if applicable)</i>	<i>% Partner (CTP Only) Leverage (of Total Project Task Cost)</i>	<i>Total Project Task Cost (FEMA + Partner)</i>
Miscellaneous Tasks					
Project Management	\$32,022.00	\$\$\$	NA	%	\$32,022.00
Project Risk ID & Mitigation	\$14,736.00	\$\$\$	NA	%	\$14,736.00
Perform Community Engagement & Project Outreach	\$5,663.00	\$\$\$	NA	%	\$5,663.00
Preliminary Map Products Data Capture					
Effingham County, IL	\$29,710.00	\$\$\$	\$\$\$	%	\$29,710.00
Post-Preliminary Processing Data Capture					
Effingham County, IL					
* Due Process	\$34,898.00	\$\$\$	\$\$\$	%	\$34,898.00
* CCO Meeting Data Capture	\$2,159.00	\$\$\$	\$\$\$	%	\$2,159.00
* Open House	\$26,552.00	\$\$\$	\$\$\$	%	\$26,552.00
* Final Map Production and Distribution	\$49,760.00	\$\$\$	\$\$\$	%	\$49,760.00
	\$195,500.00	\$0.00	\$0.00	0%	\$195,500.00

SECTION 5 – STANDARDS

The standards relevant to this MAS are presented in FEMA Policy 204-078-1 Standards for Flood Risk Analysis and Mapping, Revision 10, dated November 2019, located at <http://www.fema.gov/media-library/assets/documents/35313>. This Policy supersedes all previous standards included in the *Guidelines and Specifications for Flood Hazard Mapping Partners*, including all related appendices and Procedure Memorandums (PMs). Additional information and links to FEMA Technical References, guidance documents, templates and other resources may be accessed and downloaded at <http://www.fema.gov/guidelines-and-standards-flood-risk-analysis-and-mapping>. Revisions to the Policy memo are made on a regular basis. Some changes / updates are considered low impact, not requiring any scope, financial, process or technology changes to implement. CTPs should always check for the latest version of the policy memo to evaluate potential standards updates.

To facilitate the use of standards and related documents, users can access the FEMA *Guidelines and Standards Master Index* located here: www.fema.gov/media-library/assets/documents/94095. This index provides a cross-reference of documentation available for Flood Risk Projects, Letters of Map Change and related Risk MAP activities. The cross-referenced relationships are organized and accessible through linkages for standards, guidance, technical references and templates. The master index is updated in coordination with the FEMA Policy Memo noted above.

CTPs and their sub-awardees must comply with FEMA's Federal Regulations in Chapter 44 of the Code of Federal Regulations (CFR), specifically CFR Parts 65, 66 and 67, and the appropriate year CTP Notice of Funding Opportunity and Agreement Articles. CTPs shall also coordinate with their Regional office to determine additional standards that should be met.

SECTION 6 – SCHEDULE

To accurately document Risk MAP activities, there are two tools available for identifying mapping activities as they align to the Mapping Information Platform (MIP). The activities documented in this MAS shall be completed in accordance with either Table 6.1 Project Activities Schedule or the

Mapping Information Platform (MIP) MAS/SOW Workbook.⁴

Please work with your FEMA Region when submitting the MIP MAS/SOW Workbook or any other form that is representative of the information in Table 6.1. Table 6.1, the MIP MAS/SOW Workbook or a similar table is required and needs to be filled out and documented in this MAS as part of the grant's submission process.

Table 6.1: Project Activities Schedule

<i>Project Task</i>	<i>Baseline Start Date</i>	<i>Baseline End Date</i>
Miscellaneous Tasks		
Project Management	09/01/2020	09/15/2024
Project Risk ID & Mitigation	09/01/2020	09/15/2024
Perform Community Engagement & Project Outreach	09/01/2020	09/15/2024
Preliminary Map Products Data Capture		
Effingham County, IL	11/15/2021	11/15/2022
Post-Preliminary Processing Data Capture		
Effingham County, IL		
* Due Process	09/15/2022	08/15/2023
* CCO Meeting Data Capture	12/15/2021	012/15/2023
* Open House	12/15/2021	012/15/2023
* Final Map Production and Distribution	11/15/2022	09/15/2024

See R5_MAS_SOW worksheet tab “20-03 Effingham CW QR3-Eff”

The CTP will coordinate with FEMA, or its designee, to develop a baseline schedule for individual project activities. FEMA or its designee will utilize the individual project task schedule create the Flood Risk Project in the MIP and baseline the project activities with schedule and cost information within 30 days of the funds being awarded and FEMA’s approval of the final cost and schedule. The baseline schedule for individual project activities may be re-baselined in the MIP with approval from the FEMA Project Officer, and does not require a change to this MAS unless the overall project end date is modified.

⁴ You must sign into the CTP Collaboration Center to access this form. If you are not a registered user, please visit: <https://www.surveymonkey.com/r/CTPCollaborationCenterRegistration>

SECTION 7 – CERTIFICATIONS

Data Capture

- **Data Capture:** Please refer to the current “Technical Reference: Data Capture” document, located at <https://www.fema.gov/media-library/assets/documents/34519>, for instructions on certifications. Generally, each Data Capture task includes certification forms and a project narrative. Mapping Partners should complete and submit only one Certification of Completeness and/or one Certification of Compliance form when the task is complete.

SECTION 8 – TECHNICAL ASSISTANCE AND RESOURCES

Project Team members may obtain copies of FEMA-issued LOMCs, archived engineering backup data, and data collected as part of the CNMS process from FEMA and/or your Regional Project Officer.

General technical and programmatic information can be downloaded from the FEMA website at <https://www.fema.gov/cooperating-technical-partners-program>. Specific technical and programmatic support may be provided through FEMA and/or its contractor; such assistance should be requested through the FEMA Project Officer specified in Section 12 – Points of Contact.

Project Team members also may consult with the FEMA Regional Project Officer to request support in the areas of selection of data sources, digital data accuracy standards, assessment of vertical data accuracy, data collection methods or subcontractors, and GIS-based engineering and modeling training.

Please contact the region to obtain the most recent version of the Risk MAP timeline.

Assistance with the MIP may be requested at miphelp@RiskMAPcds.com.

SECTION 9 – CONTRACTORS

The CTP does not intend to use the services of a contractor for this SOW. No transfer of funds to agencies other than those identified in the approved cooperative agreement application shall be made without prior approval from FEMA. The CTP shall ensure that the procurement for all contractors, if any are used for this SOW, complies with the requirements of 2 CFR Part 200.

Guidance provided in this part includes, but is not limited to, contract administration and recordkeeping, notification requirements, review procedures, competition, methods of procurement, and cost and pricing analysis. The 2 CFR 200 documents may be viewed online at <http://www.ecfr.gov/cgi-bin/text-idx?SID=cc011f4fb962e68cb0da4bc91e8fbb43&mc=true&node=pt2.1.200&rgn=div5>. Additionally, contractors must not pose a conflict of interest issue.

SECTION 10 – REPORTING

Financial Reporting: Because funding has been provided to the CTP by FEMA, financial reporting requirements for the CTP will be in accordance with the terms of the Cooperative Agreement Funding Opportunity Announcement, Articles of Agreement or Award Notice for this MAS. The CTP shall also refer to 2 CFR Part 200.. ISWS through the University of Illinois shall provide financial reports to the FEMA Regional Project Officer and Assistance Officer in accordance with the terms of the signed Cooperative Agreement for this MAS.

Performance Reporting: Recipients are responsible for providing a signed performance report using the required list of information shown in the NOFO (or and old SF-PPR if you prefer) on a quarterly basis

throughout the period of performance, including partial calendar quarters as well as for periods where no grant award activity occurs. The CTP shall refer to 2 CFR Part 200 to obtain minimum requirements for progress reporting. The Project Officer, as needed, may request additional information on progress.

The CTP may meet with FEMA and/or its contractor(s) as frequently as needed to review the progress of the project in addition to the quarterly financial and status submittals. These meetings may alternate between FEMA's Regional Office, the **ISWS** office, and conference calls, as necessary.

The CTP must report performance of the grant in conjunction with the progress reporting. The performance of the CTP is measured by the following criteria. Quantitative Targets for performance measures will be defined using the *FY2020 DHS NOFO for CTPs Appendix D Performance Measure References*, "*CTP Performance Measures Matrix* in conjunction with your FEMA PM and defined in Table 10.1.

Table 10.1: Performance Measures Targets
See CTP_Metrics_2020. xlsx for Summary of ISWS Performance Measures Targets

Output Measurement Options		Recorded Metric Unit/Scale	Effingham Countywide DFIRM Little Wabash HUC
			ISWS20-03
2. Recycle rate	2. Excellent=Recycle rate of 0 or 1; Good=Recycle rate of 2 or 3 Unsatisfactory=Recycle rate of 4 or greater	Goal: Excellent	
2. Recycle rate	2. Excellent=Recycle rate of 0 or 1; Good=Recycle rate of 2 or 3 Unsatisfactory=Recycle rate of 4 or greater	Goal: Excellent	
[#] (or fewer) of the following avoidable administrative issues within CTP control: 1. 90-day appeal period is not initiated within the Federal Register 90-day comment period. 2. LFD letter is mailed out late (less than 6 months prior to FIRM effective date) or prior to the study passing QR5 and QR7 without FEMA concurrence. 3. 90-Day Suspension Letter mailed out late (less than 90 days prior to FIRM effective date). 4. FEDD file or TSDN is incomplete and/or not archived at the FEMA Library/MIP for studies that initiated QR6 (as per PM42 and PM62). 5. Errors in the information included or referenced in the Proposed Flood Hazard Determination notice published in the Federal Register (e.g. community name or contact information, Preliminary FIRM/FIS web link, data hosted on Preliminary FIRM/FIS web link, etc.) results in a correction notice or 2nd appeal period. 6. Valid LOMRs (i.e., effective and/or issued prior to the QR5/7 submission date as defined in per PM42) were not incorporated into a study that passes QR5/7.	Excellent = no LFDs rescinded and greater than or equal to 97% of studies are free from administrative errors. Satisfactory = no LFDs rescinded and greater than or equal to 91% to 96% of studies are free from administrative defects. Unsatisfactory = 1 or more LFDs rescinded and/or less than 91% of studies are free from administrative errors.	Goal: Excellent	
[%] improvement gained between pre and post survey	Achieved / Not achieved	20%	

1. Average scores from exit surveys. 2. [%] surveys completed by community officials/residents (# of completed surveys divided by # of public meeting participants who are community official/residents, not contractors)	Achieved / Not achieved	Avg. Score 3
1. Draft products require less than [#] revisions from FEMA or its contractors. 2. Risk MAP products will be provided to the appropriate entity within [# of days] of final product. 3. Final project data will be uploaded to the MIP within [# of days] of completion. 4. [# of] training participants.	Achieved / Not achieved	Measure 3 90 days
[%] of key stakeholders attended ([#] of people invited divided by [#] of people attended)	Achieved / Not achieved	50%
1. [#] planned versus completed engagement(s) (% completed: completed engagements/plan engagements) with other project stakeholders 2. [#] of different partners invited/coordinated with in advance (diversity)	Achieved / Not achieved	1
0.92 to 1.08	SPI score (EV/planned value) CPI score (EV/actual cost)	0.92 to 1.08
1. Grant amendments that are not outside the CTPs span of control will be evaluated and documented. 2. Excessive CRs that are due to project management issues within the CTP's control will require additional discussion and possible development of a quality performance plan to identify a continued path to improved project and program management. 3. Reporting within specified timelines throughout the project.	# of CRs 0=no CRs 1=amendment needed outside of control 2=amendment needed within control 3=multiple amendments needed within control	Goal: 0
Monthly updates for all cases, including (%) of active tasks per	Achieved / Not achieved	Monthly MIP update
2. Ongoing and regular coordination with other state/local offices to discuss agency's prioritization process for Risk MAP projects as well as schedules, meetings, strategy development and stakeholder engagement.	Achieved / Not achieved	Monthly calls with FEMA & IDNR/OWR

The CTP shall communicate with communities throughout the life of each project. Continued engagement is necessary and appropriate and will build upon the relationships established or enhanced during Discovery and provide transparency into the Risk MAP process. This may occur through monthly or quarterly updates or project status calls with community leaders, project websites including updates at several milestones or along a specific timeline, or other methods.

SECTION 11 – PROJECT COORDINATION

Throughout the project, all members of the Project Team will coordinate, as necessary, to ensure the products meet the technical and format specifications required and contain accurate, up-to-date information. Coordination activities may include:

- Meetings, teleconferences, and/or video conferences with FEMA and other Project Team members **will be conducted as per the communication plan.**
- Telephone conversations with FEMA and other Project Team members on a **monthly** basis, and an ad hoc basis, as required.
- Updates to the MIP and other FEMA status information systems in accordance with FEMA standards and requirements.
- E-mail, facsimile transmissions, and letters, as required.
-

SECTION 12 – PROTECTION OF PRIVACY INFORMATION

To accomplish the tasks outlined in this scope, FEMA will provide the CTP access to Risk Analysis Management (RAM) which includes all PII collected in RAM as outlined in DHS/FEMA/PIA-045 Hazard Mitigation Planning and Flood Mapping Products and Services Support Systems.

<https://www.dhs.gov/publication/dhsfemapia-045-hazard-mitigation-planning-and-flood-mapping-products-and-services>

The information sharing outlined in this scope authorized by the following System of Records Notice(s) and Routine Use(s): DHS/FEMA-014 Hazard Mitigation Planning and Flood Mapping Products and Services Records System of Records. <https://www.federalregister.gov/documents/2017/10/25/2017-23205/privacy-act-of-1974-system-of-records>

When necessary to accomplish a function related to this system of records, CTPs (term used to include any subrecipients and/or contractors used by the CTP for this work) must comply with the Privacy Act. Individuals provided information under this routine use are subject to the same Privacy Act requirements and limitations on disclosure as are applicable to DHS officers and employees.

The mapping program for the NFIP, implemented through Risk MAP, is established through the National Flood Insurance Act of 1968, as amended and the Biggert-Waters Flood Insurance Reform Act of 2012 (BW-12), as amended (42 U.S.C. 4001 et seq.). The mapping program is governed by the implementing regulations at Code of Federal Regulations - Title 44 (44 CFR) parts 59-72.

The CTP will limit access to the PII provided by FEMA under this contract only to the CTP's authorized personnel who need to know the information to accomplish the tasks outlined in this contract.

Definition. As used in this section, "personally identifiable information" means information that can be used to distinguish or trace an individual's identity, either alone or when combined with other information that is linked or linkable to a specific individual. (See Office of Management and Budget (OMB) Circular A-130, Managing Federal Information as a Strategic Resource).

- A. The CTP will ensure that initial privacy training, and annual privacy training, thereafter, is completed by CTP employees, subrecipients and/or contractors and subcontractors who

- i. Have access to a system of records.
 - ii. Create, collect, use, process, store, maintain, disseminate, disclose, dispose, or otherwise handle personally identifiable information on behalf of an agency; or
 - iii. Design, develop, maintain, or operate a system of records
- B. FEMA will provide the link to external facing initial privacy training, and annual privacy training thereafter, to CTPs for the duration of this grant.
- C. The CTP shall maintain and, upon request, provide documentation of completion of privacy training to FEMA.
- D. The CTP shall not allow any employee access to a system of records, or permit any employee to create, collect, use, process, store, maintain, disseminate, disclose, dispose or otherwise handle personally identifiable information, or to design, develop, maintain, or operate a system of records unless the employee has completed privacy training, as required by this section.

The CTP will ensure no computer matching, as that term is defined in U.S.C. § 552a(o), will occur for the purpose of establishing or verifying eligibility or compliance as it relates to cash or in-kind assistance of payments under federal benefit programs.

If at any time during the term of this cooperative agreement any part of FEMA PII, in any form, that the CTP obtains from FEMA ceases to be required by the CTP for the performance of the scope, or upon termination of the cooperative agreement, whichever occurs first, the CTP shall, within fourteen (14) days thereafter, promptly notify FEMA and securely return PII to FEMA, or, at FEMA's written request destroy, un-install and/or remove all copies of such PII in the CTP's possession or control, and certify in writing to FEMA that such tasks have been completed.

SECTION 13 – POINTS OF CONTACT

The points of contact for this Flood Risk Project are **John Wethington**, the FEMA Regional Project Officer; **Sally McConkey**, the Project Manager for **ISWS**; or subsequent personnel of comparable experience who are appointed to fulfill these responsibilities. When necessary, any additional FEMA assistance should be requested through the FEMA Regional Project Officer.

Each party has caused this MAS to be executed by its duly authorized representative.



08/10/2020

Sally McConkey
Project Manager

Date

John Wethington
Regional Project Officer
Federal Emergency Management Agency, Region 5

Date

Julia McCarthy
Risk Analysis Branch Chief
Federal Emergency Management Agency, Region 5

Date

Mary Beth Caruso
Mitigation Division Director
Federal Emergency Management Agency, Region 5

Date