

FFY2025 MAS Portfolio Summary (DRAFT — UNFUNDED)

Overview

The ISWS CHAMP program proposed **14 draft MAS/SOW documents** for FFY2025, covering a total proposed FEMA contribution of approximately **\$3,586,000**. These documents were prepared for submission under an anticipated FFY2025 NOFO that was never issued due to federal budget/political constraints. No work was awarded under these MASs. Because they represent fully-drafted, staffed proposals with defined scopes and budgets, they are the most likely baseline for FFY2026 application development.

The portfolio spans five types of work:

- **Program administration** (PM SOW, COMS SOW, LOMR) — 3 documents, ~\$645,000
- **Flood Risk Products** supplements to projects nearing effectiveness (Peoria, McHenry, McDonough) — 3 documents, ~\$110,470
- **Post-Preliminary / Final processing** toward effective FIRMs (Edwards, Wabash, Macoupin) — 3 documents, ~\$510,170
- **Preliminary Map Products** production (Montgomery, Wayne) — 2 documents, ~\$409,360
- **Data Development** for new/updated flood studies (Kishwaukee Phase 6, Boone County, Saline HUC8) — 3 documents, ~\$1,911,000

All projects have FEMA RPO John Wethington (Region 5). Glenn Heistand is PM for all technical mapping MASs; Brian Chaille is PM for the LOMR MAS.

Projects

ISWS-25-LOMR: FY25 ISWS LOMR Review Partners

- **Activity Type:** LOMR (Letter of Map Revision) Case Review
- **Phase:** Ongoing programmatic activity; continuation of multi-year LOMR review partnership
- **Scope:** ISWS processes MT-2 LOMR cases for Illinois — initiation through post-processing. Covers technical review, preparation of determination documents, internal QA/QC, coordination with FEMA, post-processing, and appeal handling. Estimated ~23 cases in process per quarter. Target: 87%+ of MT-2 cases processed within 140 days; internal review completed within 60 days to allow FEMA audit/QC within the 90-day regulatory timeframe.
- **Deliverables:** Determination documents for LOMR/CLOMR cases; MIP data uploads; performance metrics (turnaround time, AD request rate); audit review documentation
- **Period:** 10/01/2025 to 09/30/2027 (2-year)
- **Budget:** \$345,000 FEMA contribution

- **Multi-year:** Yes — ongoing programmatic. This grant period follows prior LOMR review agreements. Carryover estimated at 15 cases at grant start.
 - **Recommended Next Steps:** Re-submit substantially as-is for FFY2026. Update case volume estimates and carryover count based on actual FFY2025 caseload. Dates shift to 10/01/2026–09/30/2028.
-

ISWS-25-01: Program Management (PM SOW)

- **Activity Type:** Program Management (PM)
 - **Phase:** Ongoing programmatic SOW; continuation of multi-year PM grant
 - **Scope:** Preparation of a joint State Business Plan with IDNR/OWR; Global Program Management Activities (risk tracking, quarterly reports, CTP performance metrics); CNMS updates for Illinois; staff CFM/PE/GISP certification maintenance; participation in IAFSM, ILGISA, ASFPM, APA/ACSP, NSGIC, Esri, and IEMA conferences. Global Outreach for Mapping tasks covered under COMS SOW (25-02) — if COMS is not funded, outreach funding must be added to this PM SOW.
 - **Deliverables:** State Business Plan; Global Program Management Plan; quarterly performance reports; CNMS updates; staff certification records
 - **Period:** 10/01/2025 to 09/30/2027 (2-year)
 - **Budget:** \$100,000 FEMA contribution (\$30K Business Plan, \$30K Global PM Activities, \$0 outreach — under COMS)
 - **Multi-year:** Yes — ongoing program management. Aligns with 2-year COMS and LOMR grants.
 - **Recommended Next Steps:** Re-submit for FFY2026 with updated date range. If COMS SOW is again funded, no changes needed; if COMS is dropped, add ~\$40K for Global Outreach and Mentoring tasks.
-

ISWS-25-02: Community Outreach and Mitigation Strategies (COMS SOW)

- **Activity Type:** COMS (Community Outreach and Mitigation Strategies)
 - **Phase:** Ongoing programmatic SOW; continuation of multi-year COMS grant
 - **Scope:** COMS Engagement Plan (integrated into State Business Plan); strategic planning for community outreach; meeting and process facilitation; mitigation support including reconnaissance scoping studies; communication and outreach to communities via illinoisfloodmaps.org website maintenance and updates, statewide contact database maintenance, outreach materials, StoryMaps for flood events; training workshops (NFIP 101, MT-2/LOMR training); CTP mentoring activities.
 - **Deliverables:** COMS Engagement Plan; Awareness and Action Strategy; updated community profiles; website updates and maintenance log; statewide contact database updates; outreach materials; mitigation action summaries; training event records; mentoring documentation
 - **Period:** 10/01/2025 to 09/30/2027 (2-year)
 - **Budget:** \$200,000 FEMA contribution (\$10K Engagement Plan, \$25K Strategic Planning, \$15K Mitigation Support, \$65K Communication & Outreach, balance on remaining tasks)
 - **Multi-year:** Yes — ongoing. If COMS is not funded, critical activities must be added to PM SOW.
 - **Recommended Next Steps:** Re-submit for FFY2026 with updated dates. The illinoisfloodmaps.org website maintenance and statewide contact database are perennial needs that justify continued funding.
-

ISWS-25-03: Peoria County, IL — Flood Risk Products

- **Activity Type:** Flood Risk Products (FRP) / Flood Risk Database (FRD)
 - **Phase:** Supplemental FRP phase — follows ISWS 24-03 which carries the project to effective FIRM; this MAS adds the Flood Risk Products dataset.
 - **Scope:** Creates a Flood Risk Database (FRD) for Peoria County, IL per SID 417 specifications and Flood Risk Database Technical Reference schema. This supplements MAS ISWS 24-03, which funds the countywide DFIRM mapping through to effective; ISWS 24-03 does not include the Develop Flood Risk Products & Datasets task. Background: The Peoria County digital-FIRM has spanned 20+ years and multiple MASs (ISWS 11-16, 18-04, 20-03, 21-09 for data development; USACE Illinois River Flow Frequency Study incorporated). FRP data and pictorial representation provided on illinoisfloodmaps.org.
 - **Deliverables:** Flood Risk Database (FRD); FRP outreach materials posted to illinoisfloodmaps.org; QMP; MIP data submittals; quarterly performance reports
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$40,290 FEMA contribution
 - **Multi-year:** Yes — explicitly supplemental to ISWS 24-03. The project cannot reach final FRPs without ISWS 24-03 first completing the regulatory FIRM to effective.
 - **Recommended Next Steps:** Check status of ISWS 24-03 (FFY2024 award). If 24-03 is on track to reach effective in 2026–2027, re-submit 25-03 as-is for FFY2026. If 24-03 is behind, scope/budget may need review. Update dates and predecessor MAS reference as needed.
-

ISWS-25-04: McHenry County, IL — Flood Risk Products

- **Activity Type:** Flood Risk Products (FRP) / Flood Risk Database (FRD)
 - **Phase:** Supplemental FRP phase — follows ISWS 24-04 which carries the project to effective FIRM; this MAS adds the Flood Risk Products dataset.
 - **Scope:** Creates a Flood Risk Database for McHenry County, IL (PMR panel footprint) per SID 417 and Flood Risk Database Technical Reference. Supplements MAS ISWS 24-04, which funds the PMR mapping to effective but does not include FRP development. FRP data provided on illinoisfloodmaps.org.
 - **Deliverables:** Flood Risk Database (FRD); FRP content posted to illinoisfloodmaps.org; QMP; MIP data submittals; quarterly performance reports
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$35,090 FEMA contribution
 - **Multi-year:** Yes — supplemental to ISWS 24-04. Dependent on 24-04 completing the PMR to effective first.
 - **Recommended Next Steps:** Check status of ISWS 24-04. Re-submit for FFY2026 with updated dates aligned to when ISWS 24-04 is expected to reach effective.
-

ISWS-25-05: McDonough County, IL — Flood Risk Products

- **Activity Type:** Flood Risk Products (FRP) / Flood Risk Database (FRD)
- **Phase:** Supplemental FRP phase — follows ISWS 24-05 which carries the project to effective FIRM; this MAS adds the Flood Risk Products dataset.

- **Scope:** Creates a Flood Risk Database for McDonough County, IL per SID 417 and Flood Risk Database Technical Reference. Supplements MAS ISWS 24-05, which funds the countywide mapping to effective but does not include FRP development. FRP data provided on illinoisfloodmaps.org.
 - **Deliverables:** Flood Risk Database (FRD); FRP content posted to illinoisfloodmaps.org; QMP; MIP data submittals; quarterly performance reports
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$35,090 FEMA contribution
 - **Multi-year:** Yes — supplemental to ISWS 24-05. Dependent on 24-05 completing to effective first.
 - **Recommended Next Steps:** Check status of ISWS 24-05. Re-submit for FFY2026 with updated dates. These three FRP supplements (25-03, 25-04, 25-05) are all small, relatively low-risk additions to projects nearing completion.
-

ISWS-25-06: Edwards County, IL — Countywide DFIRM Post-Preliminary Processing

- **Activity Type:** DFIRM Post-Preliminary Processing (Due Process, Final Map Production, Revalidation) + Flood Risk Products
 - **Phase:** Final phase of multi-year countywide DFIRM project. Follows MAS ISWS 23-06, which included all tasks through Public Open House.
 - **Scope:** Post-Preliminary Processing Data Capture: Due Process, Final Map Production and Distribution, Revalidation, with the goal of obtaining an effective countywide digital FIRM for Edwards County. Also includes creation of non-regulatory Flood Risk Products (FRD). Data development was performed under MAS ISWS 17-03 and ISWS 18-03 (Zone A and Zone AE engineering). Continued community outreach throughout (CCO and Open House meetings completed under prior MAS).
 - **Deliverables:** Due process documentation; CCO meeting materials; Final FIRM panels; Final FIS report; Revalidation documentation; Flood Risk Database; MIP uploads
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$111,820 FEMA contribution
 - **Multi-year:** Yes — final phase. Predecessor ISWS 23-06 brought project through Open House (preliminary + due process initiation). This MAS closes out to effective FIRM. If not funded in FFY2025, the project stalls at post-preliminary stage.
 - **Recommended Next Steps:** High priority for FFY2026 re-submission — project is substantially complete (at/near post-Open House stage). Confirm current MIP status under ISWS 23-06. Update dates; verify if any scope adjustments are needed based on FEMA feedback received since 23-06 was funded.
-

ISWS-25-07: Wabash County, IL — Countywide PMR Post-Preliminary Processing

- **Activity Type:** PMR (Physical Map Revision) Post-Preliminary Processing (Due Process, Final Map, Revalidation) + Flood Risk Products
- **Phase:** Final phase of multi-year countywide PMR project. Follows MAS ISWS 23-07, which included all tasks through Public Open House.

- **Scope:** Post-Preliminary Processing Data Capture: Due Process, Final Map Production and Distribution, Revalidation, with the goal of obtaining an effective countywide updated FIRM for Wabash County. Also includes Flood Risk Products creation. Predecessor data development under MAS ISWS 18-03 (Zone A and Zone AE engineering); FIS format upgraded to current FEMA standards. National Levee Database lists several levees in Wabash County — levee accreditation status monitored and levee notes included as appropriate.
 - **Deliverables:** Due process documentation; CCO meeting materials; Final FIRM panels; Final FIS report; Revalidation documentation; Flood Risk Database; levee notes/documentation; MIP uploads
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$119,050 FEMA contribution
 - **Multi-year:** Yes — final phase. Same situation as Edwards (25-06): project stalled at post-Open House stage without this funding.
 - **Recommended Next Steps:** High priority for FFY2026 re-submission. Confirm MIP status under ISWS 23-07. Verify levee accreditation status — any changes could affect scope. Update dates.
-

ISWS-25-08: Macoupin County, IL — Countywide DFIRM Preliminary Release and Post-Preliminary Processing

- **Activity Type:** DFIRM Preliminary Map Products (KDP3/Preliminary Release) + Post-Preliminary Processing (Due Process, Final Map, Revalidation)
 - **Phase:** Near-final phase. Follows MAS ISWS 24-09, which covered tasks through QR3 (but NOT Distribute Preliminary Products).
 - **Scope:** Preliminary Products Data Capture for KDP3 and Preliminary Release (distributing the preliminary FIRM to communities); then Post-Preliminary Processing through Due Process, Final Map Production and Distribution, and Revalidation, to reach an effective countywide digital FIRM. Data development under MAS ISWS 19-05 (Zone A and Zone AE engineering).
 - **Deliverables:** KDP3/Preliminary FIRM panels; Preliminary FIS report; Preliminary issuance letters; SOMA; then Due Process documentation; CCO meeting; Final FIRM panels; Final FIS; Revalidation; MIP uploads
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$279,300 FEMA contribution
 - **Multi-year:** Yes — substantially complete. ISWS 24-09 completed QR3; this MAS picks up at Distribute Preliminary and runs to effective. Covers both preliminary distribution AND full due process/final — a two-step phase in one MAS.
 - **Recommended Next Steps:** Very high priority for FFY2026. Project is at the cusp of Preliminary Release (QR3 done under 24-09). Without this funding, a completed and reviewed FIRM sits unreleased. Re-submit with updated dates; verify no QR3 comments remain open under ISWS 24-09.
-

ISWS-25-09: Montgomery County, IL — Countywide DFIRM QR1–QR3

- **Activity Type:** DFIRM — Draft FIRM Database Capture + Preliminary Map Products (QR1–QR3); does NOT include Distribute Preliminary Products (for subsequent MAS)
- **Phase:** Pre-Preliminary phase; follows data development completed under MAS ISWS 21-06 (Zone A engineering studies).

- **Scope:** Preparation of a Preliminary Montgomery County countywide digital-FIRM. Includes Draft FIRM Database Data Capture and Preliminary Map Products Data Capture (through QR3), but explicitly excludes Distribute Preliminary Products, which will require a subsequent MAS. Incorporates Zone A engineering studies from ISWS 21-06.
 - **Deliverables:** Draft FIRM database; Draft FIRM panels; FIS report draft; QR1–QR3 documentation; passing DVT validation; preliminary issuance documentation (prepared but not distributed); MIP uploads
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$207,380 FEMA contribution
 - **Multi-year:** Yes — explicitly mid-pipeline. A subsequent MAS (likely ISWS 26-09 or similar) will be needed for Distribute Preliminary and Post-Preliminary/Final. Project will require at least 2 more grant years to reach effective FIRM.
 - **Recommended Next Steps:** Re-submit for FFY2026 with updated dates. After this MAS completes, immediately plan the Distribute Preliminary + Post-Preliminary MAS (budget ~\$200–300K estimate based on similar projects in this portfolio).
-

ISWS-25-10: Wayne County, IL — Countywide DFIRM QR1–QR3

- **Activity Type:** DFIRM — Draft FIRM Database Capture + Preliminary Map Products (QR1–QR3); does NOT include Distribute Preliminary Products (for subsequent MAS)
 - **Phase:** Pre-Preliminary phase; follows data development under MAS ISWS 17-03 and ISWS 20-11 (Zone A and Zone AE engineering).
 - **Scope:** Preparation of a Preliminary Wayne County countywide digital FIRM. Includes Draft FIRM Database Data Capture and Preliminary Map Products (through QR3), but explicitly excludes Distribute Preliminary Products, which will require a subsequent MAS. Levees in Wayne County are noted — accreditation status monitored and levee notes included. Data development incorporated Zone A (ISWS 17-03) and Zone AE (ISWS 20-11) studies.
 - **Deliverables:** Draft FIRM database; Draft FIRM panels; FIS report draft; QR1–QR3 documentation; passing DVT validation; levee notes; MIP uploads
 - **Period:** 10/01/2025 to 09/30/2028 (3-year)
 - **Budget:** \$201,980 FEMA contribution
 - **Multi-year:** Yes — explicitly mid-pipeline. Same structure as Montgomery (25-09): subsequent MAS needed for Distribute Preliminary + Final. Levee complications may add time to the due process phase.
 - **Recommended Next Steps:** Re-submit for FFY2026. Confirm levee accreditation status — if any levees are contested or under review, this could affect scope or schedule. Plan the Distribute + Post-Preliminary MAS for FFY2027.
-

ISWS-25-11: Kishwaukee Watershed Phase 6 — Data Development

- **Activity Type:** Data Development (DD) — hydrology, hydraulics, floodplain mapping, draft FIRM database
- **Phase:** Phase 6 (final data development phase) of a long-running multi-phase Kishwaukee watershed study program. This MAS is explicitly described as "the last Data Development project for the Kishwaukee watershed before select counties will proceed to Preliminary Mapping."

- **Scope:** Update effective Zone A and Zone AE floodplains and establish new floodplains for unmapped sources across 195 miles of streams in portions of Ogle, DeKalb, Kane, and McHenry Counties. Communities include City of DeKalb, City of Genoa, City of Sycamore, Village of Kingston, Village of Kirkland (DeKalb County); City of Elgin, Village of Carpentersville, Village of Pingree Grove, Village of Gilberts, Village of Hampshire, Village of Huntley (Kane County); City of Marengo, City of Woodstock, City of Crystal Lake, Village of Lakewood, Village of Lake in the Hills, Village of Union (McHenry County); Ogle County. Hydrology: HEC-HMS Rainfall-Runoff, USGS Regression Equations, Bulletin 17C gage analysis, and/or 2D Rain on Mesh. Hydraulics: 1D and 2D HEC-RAS for proposed study sources. Community engagement: PICC meeting, Flood Risk Review, Resilience Meeting, SID 620 (proposed methods) and SID 621 (data submission notifications). Outputs draft FIRM database.
- **Deliverables:** Hydrology report and models; hydraulics models and FIS profiles/tables; floodplain delineations; draft FIRM database; community engagement documentation (PICC, FRR, Resilience Meeting materials); SID 620/621 distributions; QR documentation; MIP uploads
- **Period:** 10/01/2025 to 09/30/2028 (3-year)
- **Budget:** \$1,414,000 FEMA contribution (largest single technical project in portfolio)
- **Study Miles:** 195 total — 99mi updated effective Zone A/2D + 67mi updated detailed Zone AE + 19mi new unmapped approx + 10mi new unmapped detailed
- **Multi-year:** Yes — Phase 6 of ongoing Kishwaukee multi-phase program. Prior phases (Phases 1–5) have been funded over multiple grant years. After this phase, future funding phases will produce Preliminary DFIRM mapping for select counties in the watershed.
- **Recommended Next Steps:** Highest priority for FFY2026 — largest dollar value in portfolio and serves as the keystone that unlocks Preliminary DFIRM for multiple counties. Re-submit with updated dates. Contractor (TBD) procurement must begin early. Immediately plan the follow-on Kishwaukee Preliminary FIRM MAS for FFY2027 or FFY2028 once counties are confirmed.

ISWS-25-12: Boone County — Data Development (Lower Rock Watershed)

- **Activity Type:** Data Development (DD) — hydrology, hydraulics, floodplain mapping, draft FIRM database
- **Phase:** Single data development phase for the portion of Boone County within the Lower Rock watershed. Explicitly linked to Kishwaukee DD results — the two will be combined to produce a countywide DFIRM for Boone County in a subsequent mapping project.
- **Scope:** New floodplain studies for the portion of Boone County (Lower Rock watershed), updating Zone A and Zone AE floodplains and establishing new floodplains for unmapped sources. 40.5 total miles (16.9mi existing effective riverine, 23.6mi unmapped expansion). Hydrology: HEC-HMS Rainfall-Runoff and USGS Regional Regression Equations. Hydraulics: 1D HEC-RAS for all proposed sources. Community engagement: PICC meeting, Flood Risk Review, SID 620/621 distributions. Outputs draft FIRM database. Communities: Boone County, City of Loves Park, Village of Caledonia.
- **Deliverables:** Hydrology report and models; 1D HEC-RAS models; floodplain delineations; draft FIRM database; community engagement documentation; SID 620/621 distributions; MIP uploads
- **Period:** 10/01/2025 to 09/30/2028 (3-year)
- **Budget:** \$329,000 FEMA contribution
- **Study Miles:** 40.5 total — 5.5mi updated Zone A approx + 11.4mi updated Zone AE detailed + 23.6mi new unmapped approx (Zone A)

- **Multi-year:** Yes — this is Phase 1 of what will ultimately become a Boone County countywide DFIRM. The MAS explicitly states results will be combined with Kishwaukee DD results to produce the countywide DFIRM update under subsequent funding. Timing is therefore linked to Kishwaukee Phase 6 completion.
- **Recommended Next Steps:** Re-submit for FFY2026. Coordinate submission and scheduling closely with Kishwaukee Phase 6 (25-11) since both feed into the Boone County DFIRM. Contractor (TBD) procurement needed.

ISWS-25-13: Saline HUC8 — Data Development (Gallatin County)

- **Activity Type:** Data Development (DD) — Phase 1 of multi-phase Saline HUC8 project; explicitly partial phase
- **Phase:** Initiates Data Development in the Saline HUC8 Subbasin, focused on Gallatin County. Explicitly stated: "The project will conclude prior to developing draft 2D model floodplain delineations and draft FIRM database, and prior to holding a Flood Risk Review meeting. Subsequent funding in future fiscal years will be required to complete the Data Development project phase."
- **Scope:** Develops 2D Rain on Mesh modeling throughout the Saline watershed and performs internal review. Additionally performs Floodplain Redelineation of the Ohio River floodplain and backwater through Gallatin County. 171 total miles (140mi existing effective riverine, 67mi unmapped expansion). Community engagement: PICC meeting and SID 620 distribution. The project intentionally stops before draft delineations, draft FIRM database, and Flood Risk Review — these are deferred to future funding. Communities: Gallatin County, City of Shawneetown, Village of Equality, Village of Junction, Village of New Haven, Village of Old Shawneetown, Village of Omaha, Village of Ridgeway.
- **Deliverables:** 2D Rain on Mesh models (internal review only); Ohio River floodplain redelineation work product; PICC meeting documentation; SID 620 distribution; MIP uploads (partial phase)
- **Period:** 10/01/2025 to 09/30/2028 (3-year)
- **Budget:** \$168,000 FEMA contribution
- **Study Miles:** 171 total — 104mi 2D Zone A updated effective + 67mi new unmapped 2D Zone A; all 2D modeling
- **Multi-year:** Yes — explicitly a partial first phase. At minimum 2 additional future funding phases needed: (Phase 2) complete delineations, draft FIRM database, Flood Risk Review; (Phase 3 or later) Preliminary FIRM through to effective.
- **Recommended Next Steps:** Re-submit for FFY2026 as-is with updated dates. This is a new watershed engagement that sets the foundation for future Gallatin County DFIRM work. The explicit partial-phase scope is appropriate for a new area with complex 2D modeling. Plan for Phase 2 (complete DD) in FFY2027 scope.

Cross-Cutting Observations

1. Portfolio Continuity for FFY2026

Because no FFY2025 NOFO was issued, **none of these MASs were executed** — but the underlying conditions that prompted them (pre-FIRM projects awaiting completion, ongoing DD work, LOMR backlog) have not changed. The FFY2026 application should treat these MASs as the direct baseline, with the following standard

updates:

- Shift all Period of Performance dates by approximately 12 months
- Update any references to "25-XX" predecessor MASs that may have been funded under FFY2024 grants
- Verify current MIP status for projects with funded predecessors (especially ISWS 24-09 Macoupin, ISWS 23-06 Edwards, ISWS 23-07 Wabash) — these may have advanced since the MASs were drafted

2. Pipeline Priority Tiers

Tier 1 — Stalled projects needing closure (highest priority):

- **ISWS-25-06 Edwards** (\$111,820) — at post-Open House, ready for final processing
- **ISWS-25-07 Wabash** (\$119,050) — at post-Open House, ready for final processing
- **ISWS-25-08 Macoupin** (\$279,300) — QR3 completed, ready for Preliminary Release + Final

Tier 2 — Mid-pipeline projects advancing toward Preliminary:

- **ISWS-25-09 Montgomery** (\$207,380) — Draft FIRM to QR3 stage needed
- **ISWS-25-10 Wayne** (\$201,980) — Draft FIRM to QR3 stage needed

Tier 3 — Large data development projects (highest \$, longest lead time):

- **ISWS-25-11 Kishwaukee Phase 6** (\$1,414,000) — 195 miles, Phase 6 of multi-phase program
- **ISWS-25-12 Boone County DD** (\$329,000) — links to Kishwaukee for countywide DFIRM
- **ISWS-25-13 Saline HUC8** (\$168,000) — new watershed initiation, partial phase

Tier 4 — Program/Outreach (essential but formulaic):

- **ISWS-25-01 PM SOW** (\$100,000)
- **ISWS-25-02 COMS SOW** (\$200,000)
- **ISWS-25-LOMR** (\$345,000)

Tier 5 — Small FRP supplements (low risk, low effort):

- **ISWS-25-03 Peoria FRP** (\$40,290)
- **ISWS-25-04 McHenry FRP** (\$35,090)
- **ISWS-25-05 McDonough FRP** (\$35,090)

3. Budget Scale and NOFO Uncertainty

The full portfolio totals ~\$3,586,000 in FEMA funding requests. FEMA Region 5 CTP awards historically vary by year and NOFO priorities. If FFY2026 funding is constrained, the Tier 1 and Tier 2 projects represent the most "sunk cost recovery" per dollar (projects far along the pipeline that stall without this funding). Kishwaukee Phase 6 is the biggest single risk if deprioritized — a \$1.4M project that is the keystone for Preliminary mapping for multiple Northern Illinois counties.

4. Contractor Needs

MASs 25-11 (Kishwaukee) and 25-12 (Boone County) both list contractor as **TBD**. Procurement planning should begin immediately once FFY2026 NOFO is confirmed, as competitive procurement can take 3–6 months and these are technically complex, multi-year contracts.

5. Levee Flags

Two projects note National Levee Database (NLD) levees in their study areas:

- **ISWS-25-07 Wabash County** — multiple NLD-listed levees; accreditation status must be tracked
- **ISWS-25-10 Wayne County** — multiple NLD-listed levees; accreditation status must be tracked

Levee accreditation issues can add time and cost to due process phases. These should be verified against current NLD status before FFY2026 submission.

6. FRP Supplement Dependencies

Projects 25-03, 25-04, and 25-05 are only executable if their predecessor FFY2024 mapping MASs (ISWS 24-03, 24-04, 24-05) successfully complete the regulatory FIRM to effective. If any of those predecessors are delayed, the FRP supplement timeline shifts accordingly. These supplements are relatively inexpensive (\$35–40K each) and can be deferred without major program impact if the predecessor is behind schedule.

7. Period of Performance Notes

- All FRP/MAS documents: 3-year PoP (through 09/30/2028 if starting 10/01/2025)
- PM SOW, COMS SOW, LOMR: 2-year PoP
- For FFY2026 re-submission: shift PoP start to 10/01/2026; end dates adjust to 09/30/2029 (3-yr) and 09/30/2028 (2-yr)